



Cost & Scheduling of Magnet Fabrication

Jim Kerby

Technical Division

Fermilab



Outline

BTEV
Co

- ❖ **Status**
- ❖ **Working Schedule and Plan**
 - **Quadrupoles**
 - **Spools**
 - **Infrastructure**
 - **Decision Points / Deadlines used**
- ❖ **Cost**
 - **Guidelines / Status**
 - **Summary**
- ❖ **Next Steps**



Status

BTEV
Co

- ❖ **Since the last review we have focused on developing the technical design (the CDR)**
 - We now have a reasonably complete component list
 - The R&D / decision list is not complete
- ❖ **We have started the schedule and estimating exercise**
 - The first iteration is just completed, and will be presented
 - FY05\$, no G&A, no contingency
 - It is not scrubbed
 - It is not in final form
 - It is not in OpenPlan
 - It is not my August 2001 WAG (😊)
- ❖ **We follow the BTeV guidelines for rates, hours, etc**
- ❖ **We estimate everything, but**
 - The plan isn't final
 - Project / Division horse trading may not be complete
 - Handling of spares unknown (to me)



Working Schedule and Plan

BTEV
Co

- ❖ **We are putting together a plan consistent with the Project needs**
 - **Summer 2009 installation**
 - **The correct number of components**
 - **Directed R&D program**
 - **Infrastructure upgrades**
 - **Fully tested and qualified components ready for installation**
- ❖ **There are several technical unknowns**
 - **HTS leads**
 - **Correctors**
 - **Spool Assembly**
 - **Detail Integration**
- ❖ **There are several cost / procurement uncertainties**
 - **HTS Leads**
 - **Correctors**
 - **Spool Assembly**



Working Schedule and Plan

BTEV
Co



- ❖ **Production plan developed working backwards and including some schedule float before installation...**
 - **Quadrupole coil winding to start in June 2006 (FNAL)**
 - **New Test Stand Procurement July 2005 (FNAL)**
 - **Spool Assembly starts in May 2007 (Industry, test FNAL)**
 - **Corrector magnet production starts in April 2006 (Industry, test FNAL?)**
 - **HTS Lead production starts in October 2005 (Industry, test FNAL)**
- ❖ **This leaves ~18 months for R&D as needed**
 - **Interfaces for the test stand are crucial—detail integration**
 - **Corrector design and vendors**
 - **Spool design and vendors**
 - **HTS lead design & vendors**
- ❖ **The following slides take a snap shot of each portion of the program, identifying the status of the estimate, the basis, and the open technical questions we have to drive through to get to a baseline**



Quadrupoles



- ❖ **Technical, Schedule and Cost are well understood**
- ❖ **Major design issues dealt with in LHC program...the collared coil is nearly (or is) identical.**
- ❖ **LHC program serves as BOE, and source for lessons learned**
- ❖ **2 major procurements recently investigated**
 - **SC Cable, 0.8-1.2M\$**
 - **Collar steel, 0.2M\$**
- ❖ **Remainder scaled based on LHC production experience**
- ❖ **Labor from LHC production experience**





Quadrupoles

BTeV
Co

Cold Mass

- ❖ **Direct derivative from LHC**
- ❖ **Parts estimated using outline of LHC...complete parts list**
 - **End domes, beam tubes moved from cryostat to cold mass for BTeV**
 - **Strand and collar steel from recent vendor communication**
 - **LHC specs used throughout**
- ❖ **Tooling modifications for length and OD of cold mass; no major procurements**
 - **Winding / Curing tooling mandrels**
 - **Winding tooling reprogramming**
 - **Coil lifting fixtures**
 - **Yoke / Skin press contact tooling**
- ❖ **Design EDIA – 630k\$**
- ❖ **Parts – 2,506k\$ (SC cable and collar steel in Oct 2005)**



Quadrupoles

BTEV
CO

Cryostat

- ❖ **Based on, but not direct derivative of LHC**
- ❖ **Parts estimated using updated outline of LHC**
 - **End domes, beam tubes moved from cryostat to cold mass**
 - **External heat exchanger, TAS, interconnect pipe extensions excluded**
 - **No scaling for diameter**
- ❖ **Minor tooling needs**
- ❖ **Multiple design interfaces to be finalized**
- ❖ **Design EDIA – 874k\$**
- ❖ **Parts – 907k\$ (2/3 in FY05; 1/3 in FY06)**



Quadrupoles

BTeV
Co

MTF Test Stand

- ❖ **Dedicated Tevatron / BTeV Stand**
 - **Adapters allow testing of different quads and spools**
 - **10kA leads**
 - **4.5K operation**
- ❖ **Parts estimated using LHC experience**
 - **Stand design updated for BTeV requirements**
 - **Design and commissioning time included**
 - **Conventional Power leads**
 - **Modest instrumentation**
- ❖ **Needed for 1st quad test—can drive schedule**
- ❖ **Design / Commissioning Labor – 503k\$**
- ❖ **Parts – 310k\$ (2nd half FY05)**



Quadrupoles

BTeV
/ Co

Q1 – Q5 Production

- ❖ **Direct derivative from LHC**
- ❖ **Touch hours, oversight based on LHC experience**
 - **LHC Touch hours tracking well**
 - **Assume for BTeV we will re-do the learning curve**
- ❖ **Touch Labor – 1,286k\$**
- ❖ **Production Oversight – 1,045k\$**

Production Hours per Q1 - Q5 Unit		
	LHC Baseline	C0 IR Estimate
Coils	1186	1000
Coil Ass'y	384	384
Final Ass'y / Cryostat	936	812



Quadrupoles

BTEV
Co

Q1 – Q5 Test

❖ Derivative from LHC

- **Smaller cold mass**
- **4.5K operating temperature**
- **Test stand occupancy estimated to be 1 month—1/2 that of LHC**
- **Approx 10 cold days (total)**
 - Duration checked to SSC experience
- **Effort levels updated for current LHC experience**

❖ Test Labor – 671k\$

❖ Cryogenics – 75k\$



Spools

BTEV
Co

The Plan

- ❖ **HTS Leads, Corrector Magnets, and Spool Assemblies will be procured in industry**
- ❖ **Design, as needed, will be done at Fermilab**
- ❖ **Testing of HTS leads and Correctors will be done prior to delivery of said items to the final assembly vendor (and prior to the HTS and corrector vendors getting paid)**
- ❖ **Cold Testing of HTS leads and Spool Assemblies will be done at Fermilab**



HTS Leads

- ❖ **6kA Tevatron ready (LN2 intercept) HTS leads exist**
 - **Development program w/ US vendors some years back**
 - **Several 'H' spools retrofitted w/ HTS leads**
 - **1 currently installed in tunnel**
 - **Actual operating limit is not known; will be determined shortly by test**
- ❖ **Limited number of vendors; interest level uncertain**
- ❖ **Assume current design, operating a present rating, 38 pr incl spares and Tevatron bus needs**
- ❖ **Procurement—2,090k\$ (mid 2005)**
- ❖ **Design—30k\$**
- ❖ **Test Labor – 187k\$**
- ❖ **Cryogenics – 169k\$**



Spools

BTEV
Co

Correction Elements

- ❖ **Cos $n(\theta)$ design as baseline in CDR**
- ❖ **Uses ribbon cable similar to LHC correctors**
- ❖ **Limited R&D time; decision on style of corrector needed by Apr 2005**
- ❖ **Vendor interest and qualifications uncertain**
- ❖ **Plan assumes a joint prototype (FNAL/Vendor) partnership before production**
- ❖ **Test location TBD**
- ❖ **Magnets for installed spools, spare spools, and 1 shelf spare of each magnet included**
- ❖ **Procurement—784k\$ (late 2005)**
- ❖ **Design / Prototype EDIA—195k\$**
- ❖ **Production Oversight – 59k\$**



Spools

BTEV
Co

Spool Design / Final Assembly

- ❖ **FNAL Design**
- ❖ **GFM includes HTS leads and Correctors**
- ❖ **Final Test at Fermilab**
- ❖ **(Very) initial comments received; limited number of available vendors with one alternative recently in financial trouble**
- ❖ **Estimate based on DFBX experience; vendor caution on current fluctuation in stainless steel prices**
- ❖ **Design / Prototype EDIA—925k\$**
- ❖ **Procurement—4,704k\$ (mid 2006)**
- ❖ **Production Oversight – 167k\$**
- ❖ **Test Labor—205k\$**
- ❖ **Cryogenics—45k\$**



Project Management

BTEV
/ Co

- ❖ Oversight of the design and procurement of these items
- ❖ 685k\$



Decision Points / Short Term R&D

BTEV
Co

❖ HTS Leads

- H spool being mounted on stand now
- Results could change Qty required by factor of 2
- Interest of other vendors could change cost by factor of 2

❖ Corrector Design

- We may default to the conservative design without available effort
- Need to gauge vendor interest; if low, potentially internal?
- Resolve test plan w/ vendors; despite low current, LHC experience not positive on tests at vendors

❖ Spool Assembly

- At least 1 vendor capable and showing interest
- Need to qualify the competition

❖ Detail Interfaces

- Magnet / Spool / Test stand
- Bus work and expansion loops
- Instrumentation

❖ Correct Decisions at the earliest possible date needed.



Summary

BTEV
Co

- ❖ **19,054k\$--this is Preliminary**
 - **Always said, never heard (review slide 3 as needed)**
 - **But we must get to a baseline, in the not so distant future**
- ❖ **Includes appraisal of current technical status of major components**
- ❖ **For this round, done blind**
 - **We get what we got**
- ❖ **We must continue technical progress, detail design development, and start interactions with vendors**
- ❖ **We must correct errors, and update the plan**
- ❖ **We must load it into OpenPlan**
- ❖ **Horse trading needs to start and finish**
 - **Confirmation on coverage of physicist and procurement salaries in the TD base budget, costing of spares, cryogenics, ...**