

NUMI



MINOS

MINOS

Far Detector Installation, Close Out, and Operations

Jeff Nelson

Soudan Operations Review

May, 2003

Outline

- Detector Installation
- Soudan Laboratory Staff
- Physicists at Soudan
- Close out
- Operations experience during construction
- Projected needs during operation

Installation Time Line

Soudan 2 installation	('88-'95)
Soudan 2 operations	('95-'01)
Conceptual design of cavern, installation, outfitting	('94-'98)
Facility updates/reconfigurations	('97-'98)
Final cavern design, outfitting design	('98-'00)
Detector prototyping at Fermilab	('99-'01)
Excavation and outfitting oversight	('99-'01)
Installation outfitting, preinstallation set up	('00-'01)
Staff up	(1/01 - 12/01)
Plane Installation	(7/01 - 8/03)
Demobilization	(4/03 - 8/03)

A Scintillator Plane



- Strips assembled into "modules"
- 8 modules cover one far detector steel plane
 - > 192 strips per plane

MINOS Materials Handling

- Needed 1200 6-ton loads moved underground safely
 - Just 8 downward loads to go
 - Roughly 20 to surface
 - 1m x 2m aperture
- There are ten different crane & hoist systems used to move materials
- Can move 6 loads down the shaft in a 10-hour shift
 - More if the cage doesn't need to be reassembled



All Hauling on 2nd Shift

- The DNR tourist operations require us to make all trips with large loads on 2nd shift (17:30 - 03:30)
- Work continued all weeks over
- Work subject to weather restrictions
 - > Temperature above -25°F
 - > Winds below 20 MPH
 - > No lightning within range of lightning detector

Making a Plane: Steel & Scintillator



Plane Time Lapse: Parts of 3 Shifts over 2 Days




The Soudan Mine Crew




- The laboratory currently employs 30 staff
 - 5 support staff and supervisors
 - 10 technicians for receiving and materials handling
 - 8 technicians for plane assembly & erecting
 - 3 welders
 - 3 technicians for testing, survey, and cabling
 - 1 technician for CDMS
 - Many people cross trained in various roles
- 8 physicists (typical) in the photo for good measure

Laboratory Staff Organization (Snapshot from 11/02)

Afternoon Shift Organization Chart




Day Shift Organization Chart



- Administrative Aide
Eileen Amos
- Electronics Tech
Dave Saranen
- Janitor
Nancy Jamnick

Staffing Profile During the Project


- Job Market in northern Minnesota
 - Down turn in iron mining in early '00/'01
 - The LTV taconite facility in nearby Aurora (MN) shuts down laying off 1200 workers in 2/01.
 - We were able to hire some very experienced millwrights & operators for the installation crew
 - Some mines started limited hiring
 - We lost one person per month Summer 02 to spring 03
- We replaced these losses with seasonal temporary workers (largely construction trades) to maintain efficiency
 - Adding new crew had safety, quality & efficiency implications during training period
 - We did not take this lightly and the associated cross training was successful




Installation Schedule

- We have averaged 5.9 planes per week (PPW) since installation reached full efficiency in 11/01
 - Baselined at 5.5. PPW
 - Plots show
 - Current FNAL working schedule
 - Includes some instantaneous corrections for projected schedule
 - Actual installation
- Currently **10** days ahead of the FNAL working schedule
- A small drop off in SM2 rate associated with
 - Workers accumulated vacation time and decided to use some of it
 - Some early attrition in staffing
- We project
 - Plane installation complete on 6/02
 - Fully complete in July

FD Plane Installation





FD Plane Installation




Staffing Levels & Efficiency

- History of MINOS installation hours & plane installation
- Fit shows that a plane technician accounts for roughly 0.25 planes/week over a reasonable range of levels
 - › Some significant drop off in efficiency expected at levels below 14 FTE



Assembly & Commissioning

- 475 of 485 planes installed
 - > 98% completed
 - > 5.3 ktons
- 473 planes commissioned this week
 - > All electrical and optical cabling verified correct up to plane 457
- All commissioned planes are collecting calibration, cosmic ray, and atmospheric data




470



EDM155-11
10/10/11 11:11:11
10/10/11 11:11:11
10/10/11 11:11:11

Staffing Down

- On June 2nd, 15 laboratory technicians and work crew bosses will be laid off
 - This is the end of moving large object in the shaft & all (or most) of the planes installed
- In June and July the crew will install the SM2 coil, the last shield section, and demobilize
 - Single shift operations for the first time since '99
- On August 8th, seven additional technicians, work crew bosses, and support staff will be laid off
- Remaining crew level consistent with operations model for the facility and experiments




Quality Assurance

- Of the 80,000 scintillator strips
 - > 0.17% scintillator strips with one-ended readout
 - > None (!) with zero-ended readout
 - > 8 pixels not reading out (out of 50k)
 - > No channels lost to bad cables & no cabling errors
 - > Maintenance status as of last night
 - 1 pmt readout hole, 2 LEDs missing, 1 light injection channel
- Meets specifications on
 - > Light yield (9pe/MIP vs 4.5)
 - > Timing & charge calibration (>18 sigma up/down separation)
 - > Alignment (<3mm RMS absolute; <1.5mm muon alignment)
 - > Field strength (consistent with raw FEA to <5%)
 - > Gain stability (gain drift less than 1.5% per month)


Operations Crew

- Starting in September the crew will be reduced to its operations levels
- The crew will maintain both detectors, the facility, and man off-hours support for both detectors
- The operations crew will begin receiving extensive training on MINOS & CDMS this summer
- Much more on this my talk tomorrow



Physicists & Installation

- A running total of 20.8 physicist years at Soudan on MINOS installation tasks
- 3 Categories
 - > Shift leaders
 - Faculty and senior Postdocs
 - > Systems experts
 - Postdocs and students
 - > Short term visitors (aka T'weekers)
 - Students, laboratory staff, and senior faculty



Physicist Management

- Laboratory Director, support staff, run coordinator, and installation manager
 - > Coordinate physicists visits and infrastructure
- Physicist Shift Leaders (PSLs)
 - > Senior physicists (Boehnlein - FNAL, Barrett - WWU, Peterson - UMN, Webb - TAMU)
 - > Senior postdocs (Avvakumov - Stanford, Bergfeld - USC)
 - > Coordinate day-to-day detector priorities
 - > Primary interface between crew and physicists
- DAQ coordinator (DAQC)
- Many systems experts and inexperienced visitors
- Local housing and network access were crucial for our successful operation in this mode

Installation Budget & Management



- **Manager history**
 - > Dave Ayres/Bill Miller ('96-'01)
 - Defined schemes and baselined the task
 - > Jeff Nelson ('01-'03)
 - Assisted during staff up and ramped up over summer/fall of '01
- **Crew more efficient than estimated**
 - > 3 crews instead of 4
 - > 5.8 planes per week instead of 5.5
 - > 50% more efficient materials handling
 - > Little or no standing army dues to supply shortages

Financial









- Over the last 3 fiscal year (the start of detector installation funding at Soudan), the SOW budgets at Soudan were:
 - > \$1,592,566 (FY01)
 - > \$2,883,464 (FY02)
 - > \$1,223,543 (FY03, Q1-2)
- Running Delta of \$20,675 (0.36%) due to an SOW error in last FY01
- Additional minor budgets for PSL travel, housing, and management expenses at Fermilab

Detector Operations During Installation

- Since last summer we have been collecting data for calibration and cosmic rays
- We have also been working to increase the "good" live time
- Addressing potential impediments
 - Monitoring & control improved
 - Optimizing automatic recovery hardware & software
 - Extra UPS units
 - Some electronics firmware upgrades
 - Improvements in online diagnostics
- Most weeks are scheduled for a subset of system upgrades
 - Most day shifts the detector is offline for development, commissioning, and shakedown
- 125 days of magnetized data in SM1
 - 54% live time since 8/1/02



Some Far Detector Events



Operations Plan

Starting this Summer

- We are going to test operating for max live time (e.g. like we plan when in beam operations)

Goal is >>95%

- Our plan is to staff during 5 days shifts underground
- We will have two crew (+ hoistman) on call for underground access 24/7 in case of situations that are not remotely rectifiable
 - > Will be used by CDMS and MINOS
- We will operate with local shifts when underground and remote shifts (FNAL) for other hours
 - > Sudan physicists, crew DAQC, and crew sys admin on call as needed for remote shifts

MINOS Support & Maintenance

- Since the beginning of March there were 40 detector "accesses"
- 11 of these required "laying of hands" to revive part (or all) of the detector for data collection
- The problem rate has continued to improve over the last 10 months but is still non-trivial



MINOS Far Detector Repair, Maintenance & Support

- DAQ hardware - RAL
 - > Soudan crew for routine swaps and updates
- FEE/VME - FNAL/PREP
 - > Local test stand for initial diagnosis/simple repairs
- PMTs/bases - Texas
 - > Local test stand for initial diagnosis/simple repairs
- Networking - UMN/FNAL
 - > Local support and FNAL Help Desk

Summary

- Now 97% complete and operating
- Will finish this summer
- Will shift into operations late this summer
 - > Operations staffing, roles, and evolved
 - > More on this in my talk tomorrow
 - Crew job descriptions
 - DNR M&S and SWF
 - Crew SWF