

# Homestake / DUSEL Update

---

*Kevin T. Lesko*  
*UC Berkeley*  
*25 January 2008*

# Current schedule for re-entry

- Jan '08 2450 L reached in Ross shaft
- Feb '08 First water out of the mine (from reservoir at 1250 L)  
Yates surface equipment re-commissioned  
Water projected to reach 4850 L
- March '08 Pump station installed in 2450 L  
Contract for Yates re-entry let
- April '08 First access to 4850 L  
2450 L pumping  
3650 L pump station installed  
DUSEL Workshops in Lead
- May '08 Leapfrog pumping installed to reach 4850 L  
Pumping at 4850 L commences
- June '08 DUSEL Midterm NSF review
- July '08 Personnel access to 4850 L  
First access to Davis cavern  
Commence cavern refurbishment  
Yates access to 4850 L (assuming no major surprises)
- Sept '08 Begin installation of EIP experimental infrastructure
- Dec '08 Begin commissioning of EIP experiments

Alonso's  
Milestone  
Schedule from  
January 2008

# Homestake Progress

- SDSTA hired Laboratory Director (9 October 2007)  
Jose Alonso (Berkeley)
- Hired Project Manager (Todd Seaman), hired four additional engineers, interviewing EH&S director and user liaison positions, additional admin. staff, ...
- Yates Shaft work to be bid and initiated this year
- Sanford Lab Experimental Program to be advanced to engineering drawings

# Initial Suite of Experiments for DUSEL

---

- Main DUSEL Construction to begin in FY 11 (earliest)
  - \$250M for the facility
  - \$250M for the Initial Suite of Experiments (ISE)
    - Funds to be made available in 2008 to bring the ISE to the same level of “readiness” as the facility, must be submitted together
    - Process to establish the ISE to be determined soon
    - Town Meeting 2 - 4 November 2007 began process
    - [http://cosmology.berkeley.edu/DUSEL/Town\\_meeting\\_DCo7/](http://cosmology.berkeley.edu/DUSEL/Town_meeting_DCo7/)

# Progress in Defining the ISE at Town Meeting


---

- ~ 200 scientists attended, white papers & road maps appearing on <http://cosmology.berkeley.edu/DUSEL/>
- Physics topical sections
  - Dark Matter Searches
  - $\nu\beta\beta$
  - Long Baseline and PDK
  - Nuclear Astrophysics
  - “other topics”, n-nbar, gravity low background counting, ...

# DUSEL Experiment Development Committee

---

- Committee established by S-1 and S-3 groups to help coordinate and assist collaborations prepare for S-4 and for inclusion in the DUSEL MREFC
- Hank Sobel, Steve Elliott, T.C. Onstott, Derek Elsworth, Larry Murdoch
- Focus will be on preparing community for S-4 proposals and for various DUSEL reviews occurring this year
- Point of contact for experimental collaborations





## On-ramps, Off-ramps, funding avenues, and other dark alleys



- DUSEL R&D - to answer key technology questions and experimental issues <3 Dec 2007: solicitation due date>
- unsolicited proposals
- S-4: provide funds to prepare ISE CDR and PDRs to be integrated with facility PDR  
<Dec 2008, NSB review March/May 2009, FY2011 earliest start for MREFC>
- ISE: part of the MREFC construction account, needs to be reviewed with facility: capital equip not ops.  
<FY11 earliest start>

# Plans, Statements & Rumors

- Statement from NSF (Dehmer) that he was (paraphrasing) “pleased to see the excitement surrounding the inclusion of large cavities in the ISE”
- (paraphrasing) Coles “there can be some flexibility in the PDR definition for NSB review”
- ISE is to be defined by the community
  - 4850L “Engineering” Cavity (~ 100 - 150kt)
    - engineering, biology, physics collaboration
  - 300L R&D Cavity for LAr
    - engineering, biology, physics collaboration

# Large Cavities in Homestake

- previous presentations on this topic in
  - UNO collaboration
  - FNAL-BNL working group meetings
  - Conceptual Design Report
- a few slides

# Rock Properties

## – In Situ Stress Estimation (NIOSH)

$$S_v = 1.25 h \quad (\text{vertical psi})$$

$$S_{h1} = 2078 + 0.53 h \quad (\text{dip direction psi})$$

$$S_{h2} = 121 + 0.55 h \quad (\text{strike direction psi})$$

## – Laboratory Rock Properties (psi)

Property	Homestake	Poorman	Ellison	Yates
$C_1$	20,150	13,630	11,340	N/A
$C_2$	11,550	10,000	11,410	N/A
$C_3$	13,270	12,270	8,150	N/A
$T_1$	1,380	2,990	2,350	N/A
$T_2$	1,140	820	590	N/A
$T_3$	1,920	1,910	1,650	N/A

1 & 3 directions are parallel to the schistosity

2 direction is perpendicular to the schistosity


Johnson and Tesarik,  
2000

6800 Level  
(max  $1.2 \times 10^4$  c 1000)  
stress =  $1.2 \times 10^4$   
@ 1000)

6800 Level  
( $1.4 \times 10^4$  c 1000)

8000 Level  
( $2.5 \times 10^4$  c 2500)

*~50 m cavities stable at 4850 and 6800 foot levels*




( $1.75 \times 10^4$   
c 2500)

( $2.25 \times 10^4$   
c 2500)

( $3.5 \times 10^4$   
c 2500)


# Preliminaries for a Megaton Detector cavity analyzed in '89



Pariseau, W.G. and F. Duan (1989) "Finite Element Analyses of the Homestake Mine Study Stope: An Update". Proc. 3rd Intl. Symp. on Numerical Models in Geomechanics. (NUMOG III). Elsevier Applied Science, London and New York, pp 566-576.

# Megaton Cavity Excavation Concepts

Can begin to  
core in 2008  
& 2009



# Bottom Line

---

- Communities getting started now in organizing and preparing the Project Books (look at S-3 solicitation for guidance of what might be expected)
- Process to identify the ISE being established: Large Cavities and long baseline neutrinos and pdk have strong & growing support, especially for an initial deep and near-surface cavities
- Workshops in Lead, SD, 21-28 April important assembly point, but not exclusive
- Help in engineering, PM, WBS, etc. being offered by Center for Underground Science and Engineering (CUSE)

# Homestake Facility Team Expectations

---

- Long baseline Neutrinos and nucleon decay will be included in the DUSEL MREFC as an important component of the Initial Suite of Experiments
- R&D on cavity engineering and design to begin in 2008 in the Sanford Laboratory (R&D proposal submitted along these lines)
- The ISE would include at least one ~150ktonne Cavity and instrumentation for a water Cherenkov detector as a start to programs, with subsequent cavities to be constructed, while the first is delivering physics results

# references

---

- <http://www.lbl.gov/nsd/homestake/>
  - including CDR information
- <http://www.lbl.gov/nsd/homestake/Posters.html>  
(information presented at the NSF review)