

---

# Run II Upgrades Status December 2004 Report

Pushpa Bhat  
Jeff Spalding

# Outline

---

- Technical Highlights/ Progress
- Status Report for December '04
  - Milestones
  - % Complete
  - M&S Costs
  - Effort Report
- Other

# Technical Highlights /Progress


---

- Protons on target
  - Slip-stacking in MI Operational - Class A Milestone
    - Running typically with  $6 - 6.5E12$  protons on target.
    - Tuning and optimization of BLC with upgraded RF stations continue
    - Working on reducing beam loss
    - MLRF improvements continue
    - Have seen improved pbar production and stack rate

# Beam in AP1, AP2

June\_2004\_\_ap1\_vs\_ap2 - weekplot\_01\_11\_2005\_01\_18\_2005\_\_ap1\_vs\_...

AP2 IQ28 ION CHAMBER, E09




Effect of  
Beam-stop move  
+slip-stacking

# Pbar Stack Rate

June\_2004\_\_stck\_vs\_ibeam - weekplot\_01\_11\_2005\_01\_18\_2005\_\_stck\_...

Stack Rate (mA/hr)



With Slip stacking

Stack Size (mA)

# Technical Highlights / Progress (contd.)

---

- AP2/DB Acceptance
  - Verifying local bumps in the DB
  - Developing new pbar intensity measurement in Debuncher during stacking cycle
    - Reading out DB BPM in sum mode with 53 MHz RF
    - Expect 3-5% measurement
  - Changed emphasis from dedicated reverse proton studies to long semi-parasitic "while stacking" studies
    - Developing procedures to "bump around the Debuncher" and center moveable components
- AP2 BPM upgrade
  - Good progress being made
- Transfer-line BPM upgrade for Rapid transfers project
  - 88 BPMs in P1, P2, AP1, AP3 and A1 lines
  - All EchoTek boards in hand; software based on RR BPM software
  - Test crate commissioning in F23 was expected to happen by end of Jan. '05; maybe delayed due to key people being at the accelerator school

# Technical Highlights / Progress (contd.)

---

- Tevatron

- BPMs

- New A3 BPMs (8) used for studies
      - Recently used to understand longitudinal beam blow-up
    - Commissioning around the ring being discussed with the Tevatron Department.
    - A3 commissioning continues. Closed orbit finished. TBT and first turn starting to function. A few bugs to work out, including possibly new firmware from Echotek.
    - 64 out of 150 filter boards and all 38 timing boards have arrived. Initial test results look fine.
    - Schedule to install 27 remaining houses show finish date in April 2005.

- IPM, OTR

- Expecting to be ready for installation by March 1, '05
    - (But, there are problems with the flex circuit carrying the anode signal & with front end QIE card)
    - Will require a minimum of 3 day shutdown for installation & vacuum bake (of the section) in the Tevatron
    - OTR also expected to be ready by March 1, '05. Installation of OTR detector in the Tevatron to occur at the same time as IPM.

# e-cool/Pelletron Commissioning

---

- Finishing up installation of various systems:
  - Pelletron internal components, vacuum systems, electronics, SF6 gas system piping, water chiller system, safety systems
- Expect to begin commissioning in early Feb.

- 2 Feb '05 All mechanical work on Pelletron completed.
- 3 Feb '05 Measure vibrations, mag fields
- 4 Feb. '05 Tests of Pelletron electronics
- 7 Feb '05 First HV test at the terminal (begin eve shifts)
- 10 Feb '05 Pulsed beam in the BPM below the tube
- 11 Feb '05 Last day of assembly work in MI-31
- 14 Feb '05 Begin HV conditioning (3 6h shifts/day)
- 22 Feb '05 5 MV; End of conditioning
- 25 Feb '05 Pulsed beam in the Collector
- 4 Mar '05 DC beam in the Collector
- 11 Mar '05 First tests of the Protection system
- 18 Mar '05 Pulsed beam up to the beam dump
- 21 Mar '05 First beam in the cooling section

---

# Status Report

# All Milestones (Nov. '04 - Feb. '05)

WBS	Name	MS Class	Finish	Base Fin					
					Nov	Dec	Jan	Feb	Mar
1.4.2.1.1.3	Review TEL R&D	C	11/10/04	10/18/04	■				
1.5.4	Finish Summer 04 Shutdown	C	11/30/04	11/19/04		■			
1.1.1.2.1.24	HLRF Upgrade complete	C	11/30/04	11/1/04		■			
1.4.3.2.6	Polarity switches operational	C	12/1/04	12/30/04		■			
1.4.3.4.3	New standard separators operational	A	12/2/04	12/16/04		■			
1.3.3.1.3.1.2.3	Kicker tank design finalized	C	12/3/04	12/3/04		■			
1.4.5.4.5.1.1	Begin system commissioning	C	12/8/04	12/9/04		■			
1.1.1.4	Slip Stacking Operational	A	12/20/04	12/23/04			■		
1.1.4.4	Booster-MI Cogging Operational	C	12/20/04	8/20/04			■		
1.6.5.4	Start Phase 2 (Milestone)	A	12/20/04	12/23/04			■		
1.2.2.10	Initial AP2&DB Improvements Complete (Milestone)	A	12/21/04	11/19/04			■		
1.3.3.1.3.1.1.7	Pickup tank design finalized	C	1/20/05	1/21/05				◆	
1.4.5.4.3.2.2.2	Online SW code complete	C	1/27/05	10/21/04				◆	
1.4.5.4.3.2.3.2	Offline SW code complete	C	1/27/05	12/23/04				◆	
1.3.5.6.1	Pelletron Installed at MI-31 (Milestone)	C	2/15/05	2/1/05					◆
1.1.1.2.2.6	MLRF upgrade complete	C	2/16/05	10/22/04					◆
1.4.5.4.3.2.1.3	Frontend DAQ SW code complete	C	2/24/05	11/29/04					◆
1.1.3.3.5	MI 2.5 MHz Acceleration complete	B	2/28/05	1/31/05					◆
1.2.2.7.4	Decision to proceed with development of chromatic compensati	C	2/28/05	9/20/04					◆

# Progress as of December 30, '04

---

<b>WBS</b>	<b>Name</b>	<b>Actual %</b>	<b>Planned %</b>	<b>A/P %</b>
<b>0</b>	<b>Run II Upgrades</b>	<b>59%</b>	<b>61%</b>	<b>97%</b>
<b>1</b>	<b>Luminosity Upgrades</b>	<b>62%</b>	<b>64%</b>	<b>97%</b>
1.1	Protons on Pbar Target	58%	62%	94%
1.2	Pbar Acceptance	44%	50%	88%
1.3	Pbar Stacking & Cooling	71%	73%	97%
1.4	Tevatron High Luminosity	63%	64%	99%
1.5	Shutdowns	40%	40%	100%
1.6	Project Management	53%	53%	100%
<b>2</b>	<b>Maintenance &amp; Reliability</b>	<b>44%</b>	<b>44%</b>	<b>99%</b>

# M&S Spending through Dec. 04

M&S Spending through December 2004		Planned from MSP file 12/13/04			Current Year Costs		ITD Costs	% FY05	
		RLS Estimate (then yr\$)			FY05	FY05		ITD Obl+RIP	YTD Obl+RIP
		FY04	FY05	Total	Allocation	Obl+RIP	Obl+RIP	/Total Est	/FY05 Allocation
<b>Run II Upgrades</b>		<b>7,822</b>	<b>7,294</b>	<b>18,647</b>	<b>5,153</b>	<b>1,883</b>	<b>12,047</b>	<b>65%</b>	<b>37%</b>
<b>1</b>	<b>Luminosity Upgrades</b>	<b>6,085</b>	<b>5,616</b>	<b>14,105</b>	<b>3,961</b>	<b>1,139</b>	<b>9,455</b>	<b>67%</b>	<b>29%</b>
<b>1.1</b>	<b>Protons on Target</b>	<b>1,114</b>	<b>96</b>	<b>2,163</b>	<b>505</b>	<b>66</b>	<b>1,096</b>	<b>51%</b>	<b>13%</b>
1.1.1	Slip Stacking	911	9	920	10	7	381	41%	65%
1.1.2	Pbar Target and Sweeping	81	11	93	0	-3	12	13%	
1.1.3	MI Upgrades	18	7	977	446	0	504	52%	0%
1.1.4	Booster-MI Cogging	0	0	0	0	0	0		
1.1.5	OTR	104	68	172	49	62	200	116%	127%
<b>1.2</b>	<b>pbar Acceptance</b>	<b>688</b>	<b>454</b>	<b>1,693</b>	<b>396</b>	<b>130</b>	<b>576</b>	<b>34%</b>	<b>33%</b>
1.2.1	LiLens	308	70	603	181	86	208	35%	48%
1.2.2	AP2 and DB Acceptance	380	384	1,090	215	44	368	34%	21%
<b>1.3</b>	<b>pbar Stacking and Cooling</b>	<b>2,041</b>	<b>2,633</b>	<b>4,734</b>	<b>1,202</b>	<b>456</b>	<b>3,549</b>	<b>75%</b>	<b>38%</b>
1.3.1	S&C Task Force	0	0	0	0	0	0		
1.3.2	Debuncher Cooling	0	0	0	0	0	0		
1.3.3	Stacktail Upgrade	243	1,218	1,461	620	56	747	51%	9%
1.3.4	Recycler Commissioning	242	227	469	201	35	242	52%	18%
1.3.5	Electron Cooling	1,523	720	2,243	151	306	2,187	97%	202%
1.3.6	Rapid Transfers	33	468	561	230	60	372	66%	26%
<b>1.4</b>	<b>Tevatron High Luminosity</b>	<b>2,150</b>	<b>2,433</b>	<b>5,423</b>	<b>782</b>	<b>486</b>	<b>4,132</b>	<b>76%</b>	<b>62%</b>
1.4.1	Beam Studies and Simulation	40	0	40	0	0	41	102%	
1.4.2	Active BBC	347	369	1,532	200	115	593	39%	57%
1.4.3	Increased Helix Separation	559	512	1,078	207	151	956	89%	73%
1.4.4	Luminosity Leveling	0	0	0	0	0	0		
1.4.5	Improved Controls and Diagnostics	886	1,370	2,256	211	192	2,110	94%	91%
1.4.6	Tevatron Vacuum Improvements	154	0	154	80	4	197	128%	5%
1.4.7	Tevatron Alignment	163	182	362	84	24	235	65%	28%
<b>1.6</b>	<b>Management</b>	<b>93</b>	<b>0</b>	<b>93</b>	<b>1,076</b>	<b>0</b>	<b>102</b>	<b>110%</b>	<b>0%</b>
<b>2</b>	<b>Reliability Upgrades</b>	<b>1,737</b>	<b>1,678</b>	<b>4,542</b>	<b>1,192</b>	<b>745</b>	<b>2,592</b>	<b>57%</b>	<b>62%</b>

## Effort for December '04

---

Adjusted FTE December 2004		Actual	Plan
<b>Run II Upgrades</b>		<b>121.6</b>	<b>109.3</b>
<b>1</b>	<b>Luminosity Upgrades</b>	<b>115.2</b>	<b>98.0</b>
<b>1.1</b>	<b>Protons on Target</b>	<b>12.3</b>	<b>9.0</b>
<b>1.2</b>	<b>pbar Acceptance</b>	<b>6.7</b>	<b>7.9</b>
<b>1.3</b>	<b>pbar Stacking and Cooling</b>	<b>35.5</b>	<b>35.4</b>
<b>1.4</b>	<b>Tevatron High Luminosity</b>	<b>57.9</b>	<b>41.1</b>
<b>1.6</b>	<b>Management</b>	<b>2.8</b>	<b>4.6</b>
<b>2</b>	<b>Reliability Upgrades</b>	<b>6.4</b>	<b>11.3</b>

# Change Requests

---

- Discussed at the last PMG
  - e-cool commissioning \$380K
  - TEL FY03/FY04 overrun \$118K
  - Other
    - Tev vacuum improvements \$80K
    - RR trans. Damper (re-est.) \$50K
    - Stacktail Prototype \$50K
  - Total: \$678K