

Proton Plan
Cost and Schedule Status
June 2005


Eric Prebys
Jeff Sims

- Many changes in the Proton Plan in May and June.
 - The areas that were descoped:
 - Booster Cavity #20
 - Booster Alignment Improvements - Considered maintenance.
 - Revised scope:
 - 1.1.2 - Linac Quad Power Supplies - Will refurbish existing PS instead of replacing PS.
 - 1.2.1 - Booster Determine Rep. Rate Limit was expanded to include reliability studies.
 - 1.3.4.2 - MI RF Upgrade will now consider upgrading only the number of the existing RF Cavities with 2 PA's to get to 6.0 E13.
 - This may free up resources to go to subprojects like Booster RF Upgrade and LLRF
 - New scope:
 - 1.1.4 - Linac LLRF.
 - 1.2.13 - Booster RF Modifications - Scope as a result of reliability studies (1.2.1).
- Booster Corrector's AIP
 - Estimates have increased (total >\$5million) as a result of:
 - New power supply vendor quotes.
 - Revised labor estimates for magnet windings
 - We are currently evaluating two alternative paths to reduce power supply costs that will get us below the \$5million AIP cap.

| WBS | Name | Start | Finish | 2005 | | | | 2006 | | | | 2007 | | | | 2008 | | | | 2009 | | | |
|--------|---|--------------|--------------|------|---|---|---|------|---|---|---|------|---|---|---|------|---|---|---|------|---|---|--|
| | | | | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | |
| 1 | Proton Plan | Thu 9/30/04 | Fri 10/17/08 | | | | | | | | | | | | | | | | | | | | |
| 1.1 | Linac Upgrades | Thu 9/30/04 | Tue 10/31/06 | | | | | | | | | | | | | | | | | | | | |
| 1.1.1 | Linac PA Vulnerability | Wed 12/15/04 | Mon 3/20/06 | | | | | | | | | | | | | | | | | | | | |
| 1.1.2 | Linac Quad Power Supplies (Revising scope) | Mon 1/3/05 | Tue 10/31/06 | | | | | | | | | | | | | | | | | | | | |
| 1.1.3 | 200 Mhz LLRF Upgrade (Place Holder) | Thu 9/30/04 | Thu 9/30/04 | | | | | | | | | | | | | | | | | | | | |
| 1.2 | Booster Upgrades | Thu 9/30/04 | Mon 10/1/07 | | | | | | | | | | | | | | | | | | | | |
| 1.2.1 | Determine Rep Rate Limit & Reliability Issues | Mon 5/2/05 | Fri 7/29/05 | | | | | | | | | | | | | | | | | | | | |
| 1.2.2 | OrBump System | Thu 9/30/04 | Tue 1/3/06 | | | | | | | | | | | | | | | | | | | | |
| 1.2.3 | Corrector System | Tue 1/4/05 | Mon 10/1/07 | | | | | | | | | | | | | | | | | | | | |
| 1.2.4 | 30 Hz Harmonic (Project Decision Jan 2006) | Mon 1/3/05 | Fri 12/1/06 | | | | | | | | | | | | | | | | | | | | |
| 1.2.5 | Gamma-t System (Studies now , may grow) | Thu 9/30/04 | Tue 1/3/06 | | | | | | | | | | | | | | | | | | | | |
| 1.2.7 | Drift Tube Cooling | Tue 1/4/05 | Fri 11/11/05 | | | | | | | | | | | | | | | | | | | | |
| 1.2.11 | Booster Dump Relocation | Mon 5/2/05 | Thu 12/1/05 | | | | | | | | | | | | | | | | | | | | |
| 1.2.12 | Booster Chopper | Mon 10/31/05 | Thu 9/21/06 | | | | | | | | | | | | | | | | | | | | |
| 1.2.13 | Booster RF Improvements (Place Holder) | Thu 9/30/04 | Thu 9/30/04 | | | | | | | | | | | | | | | | | | | | |
| 1.3 | Main Injector Upgrades | Thu 9/30/04 | Fri 10/5/07 | | | | | | | | | | | | | | | | | | | | |
| 1.3.1 | Large Aperture Quads | Thu 9/30/04 | Tue 11/22/05 | | | | | | | | | | | | | | | | | | | | |
| 1.3.2 | Collimation Systems (MI-8 Collimators Only) | Tue 2/1/05 | Tue 2/6/07 | | | | | | | | | | | | | | | | | | | | |
| 1.3.3 | NuMI Multibatch Operation (Except Extr. Kicker) | Mon 2/7/05 | Tue 6/5/07 | | | | | | | | | | | | | | | | | | | | |
| 1.3.4 | Main Injector RF Upgrade (Prototype Only) | Tue 3/1/05 | Fri 10/5/07 | | | | | | | | | | | | | | | | | | | | |
| 1.4 | Management | Tue 2/1/05 | Fri 10/17/08 | | | | | | | | | | | | | | | | | | | | |
| 1.5 | Proton Study Group | Fri 4/1/05 | Fri 3/31/06 | | | | | | | | | | | | | | | | | | | | |

Inception 10/1/04

Denotes Fully Scoped Subprojects for Baseline review



- Notes:**
- The individuals shown above with responsibility on subprojects are matrixed to the Proton Plan.
 - Line management for safety is through the subproject departments within AD and TD.
 - Boxes shown in blue denote AD managed subprojects. Yellow denotes TD managed subprojects.
 - Individuals identified at Level 4 are Technical Leads.

Planned Costs

Initial Budget Guidance
= \$20,504k
Initial Budget Guidance
= \$28,680k

| WBS | Name | M&S Escalated, K | Cont. % | M&S W/ Cont., K | M&S & SWF Esc. + Cont, K |
|------------|--|---------------------|------------|--------------------|-----------------------------|
| 1 | Proton Plan | \$16,280 | 31% | \$21,351 | \$30,777 |
| 1.1 | Linac Upgrades | \$1,688 | 5% | \$1,769 | \$2,070 |
| 1.1.1 | Linac PA Vulnerability | \$1,498 | 0% | \$1,504 | \$1,673 |
| 1.1.2 | Linac Quad Power Supplies | \$190 | 40% | \$265 | \$397 |
| 1.1.3 | LLRF | \$0 | 0% | \$0 | \$150 |
| 1.2 | Booster Upgrades | \$2,452 | 41% | \$3,462 | \$7,978 |
| 1.2.1 | Determine Rep Rate Limit | \$0 | 40% | \$0 | \$171 |
| 1.2.2 | OrBump System * | \$136 | 40% | \$191 | \$723 |
| 1.2.3 | Corrector System <i>AIP Candidate FY05</i> | \$1,113 | 42% | \$1,585 | \$5,002 |
| 1.2.4 | 30 Hz Harmonic | \$1,019 | 40% | \$1,426 | \$1,675 |
| 1.2.5 | Gamma-t System | \$0 | 0% | \$0 | \$163 |
| 1.2.7 | Drift Tube Cooling | \$3 | 40% | \$4 | \$12 |
| 1.2.11 | Booster Dump Relocation | \$120 | 42% | \$169 | \$276 |
| 1.2.12 | Booster Chopper | \$62 | 40% | \$86 | \$106 |
| 1.2.13 | Booster RF Modifications | \$0 | 0% | \$0 | \$0 |
| 1.3 | Main Injector Upgrades | \$12,125 | 33% | \$16,099 | \$19,270 |
| 1.3.1 | Large Aperture Quads | \$285 | 24% | \$353 | \$1,363 |
| 1.3.2 | Main Injector Collimation System <i>AIP Candidate FY06</i> | \$628 | 60% | \$1,005 | \$1,609 |
| 1.3.3 | NuMI Multibatch Operation | \$302 | 47% | \$444 | \$763 |
| 1.3.4 | Main Injector RF Upgrade <i>AIP Candidate FY06, FY07</i> | \$10,910 | 31% | \$14,297 | \$15,535 |
| 1.4 | Management | \$16 | 30% | \$20 | \$1,422 |
| 1.5 | Proton Plan Phase I Study | \$0 | 0% | \$0 | \$37 |

+ G&A > \$6million

| WBS | Name | 05 | | | 2006 | | | | 2007 | | | | 2008 | | | | 2009 | | | |
|---------------|--|----|---|-------|------|---|---|---|------|---|---|---|------|---|---|---|------|---|---|---|
| | | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 |
| 1.1.1.1.2 | Linac Task Force Phase 1 Report Issued | ■ | | 2/14 | ● | | | | | | | | | | | | | | | |
| 1.5.2 | Submit Preliminary Proton Study Group Report | ■ | | 6/1 | ● | | | | | | | | | | | | | | | |
| 1.3.1.1.3 | LAQ Design Complete | ■ | | 6/17 | ● | | | | | | | | | | | | | | | |
| 1.1.1.1.4 | Linac Task Force Phase 2 Report Issued | ■ | | 6/30 | ● | | | | | | | | | | | | | | | |
| 1.3.1.3.4 | LAQ P.S. Ready for Installation | ■ | | 8/12 | | | | | | | | | | | | | | | | |
| 1.3.4.1.1.4 | Review MI RF Upgrade Prototype Test (Internal) | ■ | | 8/15 | | | | | | | | | | | | | | | | |
| 1.2.2.1.2.6 | OrBump Magnets Ready for Install on Girder | ■ | | 8/22 | | | | | | | | | | | | | | | | |
| 1.1.2.1.6 | Linac Quad Power Supplies Design & Dwgs Complete | ■ | | 8/31 | | | | | | | | | | | | | | | | |
| 1.2.2.1.3.4 | OrBump Stripline Assy Complete | ■ | | 9/2 | | | | | | | | | | | | | | | | |
| 1.2.2.1.4.5 | OrBump Girder Assy Complete | ■ | | 9/28 | | | | | | | | | | | | | | | | |
| 1.3.1.1.6.4 | LAQ Ready for Installation | ■ | | 10/7 | | | | | | | | | | | | | | | | |
| 1.4.4 | Start 2005 Shutdown | ■ | | 10/31 | | | | | | | | | | | | | | | | |
| 1.5.3 | Submit Final Proton Study Group Report | ■ | | 11/1 | | | | | | | | | | | | | | | | |
| 1.2.7.1.3 | Flex Tube Installation Complete | ■ | | 11/11 | | | | | | | | | | | | | | | | |
| 1.3.3.1.3.1.4 | Barrier Bucket Cavity Installation Complete | ■ | | 11/11 | | | | | | | | | | | | | | | | |
| 1.2.11.6.14 | Booster Dump Relocation Installation Complete | ■ | | 11/14 | | | | | | | | | | | | | | | | |
| 1.3.1.2.3 | LAQ Align/Install Complete | ■ | | 11/18 | | | | | | | | | | | | | | | | |
| 1.3.1.3.6 | LAQ P.S. Installation Complete | ■ | | 11/18 | | | | | | | | | | | | | | | | |
| 1.3.1.3.7 | LAQs System Installed | ■ | | 11/18 | | | | | | | | | | | | | | | | |
| 1.3.2.2.4 | MI-8 Collimators Installation Complete | ■ | | 11/18 | | | | | | | | | | | | | | | | |
| 1.2.2.2.12 | OrBump Power Supply Ready for Installation | ■ | | 11/21 | | | | | | | | | | | | | | | | |
| 1.2.2.3.2.6 | OrBump System Installation Complete | ■ | | 12/16 | | | | | | | | | | | | | | | | |
| 1.2.5.1.2 | Gamma-t Studies Complete | ■ | | 12/29 | | | | | | | | | | | | | | | | |
| 1.2.4.1.4 | 30 Hz Harmonic Project Decision | ■ | | 1/4 | | | | | | | | | | | | | | | | |

| WBS | Name | Start | <u>Comments</u> |
|-------------|--|----------|------------------|
| 1.3.2.1.2.2 | Review Concept for MI-8 Collimation System | 6/7/05 | Occurred 6/7/05 |
| 1.2.2.2.4 | OrBump P.S. Design Review | 6/15/05 | Occurred 6/15/05 |
| 1.2.11.2 | Review Booster Dump Relocation Design | 7/5/05 | Ongoing |
| 1.3.4.1.1.4 | Review MI RF Upgrade Prototype Test (Internal) | 8/16/05 | |
| 1.3.2.1.3.2 | Review Concept for MI Collimation System | 11/30/05 | |
| 1.2.4.1.3 | Review 30 Hz Harmonic Prototype/Project Decision | 1/4/06 | |
| 1.2.3.3.3 | Review Corrector System | 1/5/06 | |
| 1.2.12.2 | Review Booster Chopper | 6/29/06 | |
| 1.3.4.1.1.7 | Review MI RF Upgrade Plan | 7/7/06 | |
| 1.3.4.1.1.8 | Review in-Beam MI RF Upgrade Prototype Cavity Test (Internal/External) | 7/7/06 | |

All technical reviews are documented on our website:

http://www-accel-proj.fnal.gov/internal/Proton_Plan/index.html

PROTON PLAN Progress as of June 30, '05

| WBS | Name | Planned % | Actual % | A/P % | |
|-----|------------------------|-----------|----------|-------|---|
| 1 | Proton Plan | 6.3% | 4.7% | 75% | |
| 1.1 | Linac Upgrades | 7.3% | 5.4% | 74% | * |
| 1.2 | Booster Upgrades | 6.9% | 3.6% | 52% | * |
| 1.3 | Main Injector Upgrades | 5.4% | 4.4% | 81% | * |
| 1.4 | Project Management | 9.0% | 9.0% | 100% | |
| 1.5 | Proton Study Group | 16.7% | 16.7% | 100% | |

* June status of these subprojects was not complete as of 7/7/05

| WBS | WBS Name | Actual FTE | Plan FTE |
|----------|------------------------|-------------|-------------|
| 1 | Proton Plan | 38.0 | 54.2 |
| 1.1 | Linac Upgrades | 2.3 | 3.5 |
| 1.2 | Booster Upgrades | 9.1 | 16.9 * |
| 1.3 | Main Injector Upgrades | 23.2 | 29.6 * |
| 1.4 | Project Management | 3.4 | 4 |
| 1.5 | Proton Study Group | 0.0 | 0.2 |

* Not all personnel have not been reporting to the proper tasks. This will be corrected in July.

| M&S Spending by Obligation In \$K | | Planned | | | | | Inception To date Costs | | | %Used |
|-----------------------------------|-------------------------------|--------------|--------------|---------------|-----------|---------------|-------------------------|--------------|--------------|-------------|
| | | Estimate | | | | | | | | ITD Obl+RIP |
| | | FY05 | FY06 | FY07 | FY08 | Total | Actual | Obl. | Obl+RIP | /Total Est |
| 1 | Proton Plan | 2,699 | 2,608 | 10,944 | 30 | 16,280 | 360 | 1,940 | 1,989 | 12% |
| 1.1 | Linac Upgrades | 1,495 | 191 | 2 | 0 | 1,688 | 2 | 1,465 | 1,465 | 87% |
| 1.1.1 | Linac PA Vulnerability | 1,495 | 3 | 0 | 0 | 1,498 | 0 | 1,463 | 1,463 | 98% |
| 1.1.2 | Linac Quad Power Supply | 0 | 188 | 2 | 0 | 190 | 2 | 2 | 2 | 1% |
| 1.1.3 | LLRF | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0% |
| 1.2 | Booster Upgrades | 430 | 1,819 | 203 | 0 | 2,452 | 117 | 152 | 195 | 8% |
| 1.2.1 | Determine Rep Rate Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0% |
| 1.2.2 | Orbump System | 119 | 17 | 0 | 0 | 136 | 98 | 116 | 116 | 85% |
| 1.2.3 | Corrector System | 213 | 697 | 203 | 0 | 1,113 | 15 | 15 | 39 | 3% |
| 1.2.4 | 30 Hz Harmonic | 36 | 983 | 0 | 0 | 1,019 | 1 | 11 | 11 | 1% |
| 1.2.5 | Gamma T System | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0% |
| 1.2.7 | Drift Tube Cooling | 0 | 3 | 0 | 0 | 3 | 0 | 0 | 0 | 0% |
| 1.2.11 | Booster Dump Relocation | 63 | 57 | 0 | 0 | 120 | 3 | 11 | 30 | 25% |
| 1.2.12 | Booster Chopper | 0 | 62 | 0 | 0 | 62 | 0 | 0 | 0 | 0% |
| 1.2.13 | Booster RF Modifications | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0% |
| 1.3 | Main Injector Upgrades | 771 | 594 | 10,734 | 25 | 12,125 | 242 | 323 | 329 | 3% |
| 1.3.1 | Large Aperature Quads | 269 | 16 | 0 | 0 | 285 | 241 | 254 | 259 | 91% |
| 1.3.2 | MI Collimation System | 204 | 424 | 0 | 0 | 628 | 0 | 4 | 4 | 1% |
| 1.3.3 | NuMI Multibatch Operation | 148 | 154 | 0 | 0 | 302 | 0 | 64 | 64 | 21% |
| 1.3.4 | MI RF Upgrade | 150 | 0 | 10,734 | 25 | 10,910 | 1 | 1 | 1 | 0% |
| 1.4 | Management | 3 | 4 | 4 | 4 | 16 | 0 | 0 | 0 | 0% |
| 1.5 | Proton Study Group | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0% |

- Cost reporting is currently performed monthly using Oracle reports manipulated in Excel. The focus is solely on obligations - no earned value reporting, thus far.
- Cost Reporting will transition to COBRA sometime after the project baseline.
 - Earned Value and Obligation Reporting... more automated
 - May take a little time to get up to speed with Ann's move to AD budget office.
- Schedule statusing from level 2 and level 3 managers is in place - Ken Domann solicits input monthly from the appropriate team members.

- The Proton Plan management tools are currently in place and functioning (Resource loaded schedule, cost and effort reporting, schedule statusing, cost accounting, technical reviews, team meetings).
- Change Control procedures are being developed and will be in effect as of the baseline date.
- We will focus on refining the Booster Correctors (AIP) and MI RF sections to be prepared for the upcoming reviews.
- The Proton Plan Design handbook is being drafted by the project team to provide a basis for technical scope and criteria.
- The Proton Plan team is meeting weekly to refine the plan and prepare for the baseline.
- AD Review of Baseline - July 21 and 22, 2005.
- Director's Review of Baseline - August 23 through 25, 2005.