

Proton Plan
Cost and Schedule Report
November 2005 PMG

Jeff Sims

WBS	Name	MS Class	Date	2006											
				Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
1.1.1.1.2	Linac Task Force Phase 1 Report Issued	C	2/14/05	◆	2/14										
1.1.1.1.4	Linac Task Force Phase 2 Report Issued	C	6/30/05						◆	6/30					
1.1.2.1.6	Linac Quad PS Project Decision	C	8/1/05						◆	8/1					
1.3.1.1.3	WQB Design Complete	C	8/15/05						◆	8/15					
1.3.4.1.1.3	MI RF Cavity Prototype Decision	C	8/16/05						◆	8/16					
1.5.3	Submit Final Proton Study Group Report	C	11/1/05									◇	11/1		
1.3.1.3.4	WQB P.S. Ready for Installation	B	11/30/05									◇	11/30		
1.2.2.1.2.6	OrBump Magnets Ready for Install on Girder	B	12/6/05									◇	12/6		
1.3.1.1.6.4	WQB Ready for Installation	B	12/16/05									◇	12/16		
1.2.5.1.2	Gamma-t Studies Complete	C	12/29/05									◇	12/29		
1.2.4.1.4	30 Hz Harmonic Project Decision	C	1/3/06									◇	1/3		
1.2.2.1.3.4	OrBump Stripline Assy Complete	B	1/6/06									◇	1/6		
1.2.2.2.12	OrBump Power Supply Ready for Installation	B	1/6/06									◇	1/6		
1.2.1.1.6	Booster RF Report Issued	C	1/9/06									◇	1/9		
1.2.2.1.4.5	OrBump Girder Assy Complete	B	1/25/06									◇	1/25		
1.3.4.2.2	MI RF Scope Decision	C	3/6/06											◇	3/6
1.2.7.1.3	Flex Tube Installation Complete	A	3/13/06											◇	3/13
1.4.4	Start 2006 Shutdown	C	3/13/06											◇	3/13
1.3.3.1.4.1.4	Barrier Bucket Cavity Installation Complete	A	3/24/06											◇	3/24
1.2.11.4.23	Booster Dump Relocation Installation Complete	A	3/28/06											◇	3/28
1.3.1.3.6	WQB P.S. Installation Complete	B	3/31/06											◇	3/31
1.3.2.2.5	MI-8 Collimators Installation Complete	A	3/31/06											◇	3/31
1.2.13.1.8	Booster RF AC Pulsed Power Improvements Installation Complete	B	4/4/06											◇	4/4
1.3.3.2.2.3	Injection Kicker Mod Ready for Installation	C	4/5/06											◇	4/5
1.3.1.2.4	WQB Align/Install Complete	B	4/18/06											◇	4/18
1.3.1.3.7	WQBs System Installed	A	4/18/06											◇	4/18
1.2.2.3.1.5	OrBump System Installation Complete	A	4/20/06											◇	4/20
1.3.3.2.3.5	Injection Kicker Mods Complete	B	5/5/06											◇	5/5
1.4.5	Finish 2006 Shutdown	C	5/12/06											◇	5/12
1.2.2.5	OrBump System Commissioned	A	5/26/06											◇	5/26
1.2.3.1.7	Corr Prototype Design Complete	C	6/20/06											◇	6/20

PROTON PLAN Near Future Project Reviews

WBS	Name	Start	Finish	% Complete
1.3.2.1.2.2	Review Concept for MI-8 Collimation System	6/7/05	6/7/05	100%
1.2.2.2.4	OrBump P.S. Design Review	6/15/05	6/15/05	100%
1.2.11.2	Review Booster Dump Relocation Design	7/5/05	7/5/05	100%
1.1.2.1.3	Linac Quad PS Conceptual Review Prototype	8/2/05	8/2/05	100%
1.2.11.4.4	Booster Dump Relocation Review Monorail Design	10/10/05	10/28/05	100%
1.2.4.1.3	Review 30 Hz Harmonic Concept	1/3/06	1/3/06	0%
1.2.5.1.3	Gamma-t Review/Project Decision	1/3/06	1/3/06	0%
1.3.2.1.3.2	Review Concept for MI Collimation System	3/29/06	3/29/06	0%
1.1.4.1.3	200 Mhz LLRF Design Review	4/5/06	4/5/06	0%

Critical Path Analysis to mid 2006

WBS	Name	St	Fin	Float
1.2.2.3.1.2	Install OrBump Magnet System	3/29/06	4/7/06	9 d
1.2.2.3.1.4	OrBump System Survey	4/10/06	4/18/06	9 d
1.2.2.3.2.2.3	400 MeV Survey	4/19/06	4/24/06	9 d
1.2.2.3.2.3.1	400 MeV Vent Vacuum/Disconnect Electrical/LCW	3/20/06	3/21/06	9 d
1.2.2.3.2.3.2	400 MeV Remove Magnets & Other Components	3/22/06	3/28/06	9 d
1.2.2.3.2.3.4	400 MeV Connect Vacuum System/Pump Down/Leak Check	4/25/06	4/27/06	9 d
1.2.2.3.2.3.5	400 MeV Connect Water/Electrical	4/28/06	5/1/06	9 d
1.3.1.2.2	WQB Align/Install (5 units)	3/1/06	4/18/06	3 d
1.3.1.2.3	WQB Align/Install (Remaining 2 units)	4/19/06	5/9/06	3 d
1.3.3.2.1.5	Inj Kicker Mods	3/13/06	4/7/06	25 d
1.3.3.2.3.2	Inj Kicker Mods Install Low Conductivity Water for Control Skid	4/6/06	5/3/06	5 d

Orbump

WQB

Inj. Kicker

<10 days on installation related tasks

<30 days on fabrication related tasks

Note: The RLS has multiple critical paths that lead to installation activities in one of the three shutdowns.

		% Complete		Labor, k					M&S, k					Total, k	
		Planned	Actual	Estimate		IDT	Cost	Schedule	Estimate		IDT	Cost	Schedule	Cost	Schedule
				BCWS	BCWP	ACWP	Variance	Variance	BCWS	BCWP	ACWP	Variance	Variance		
1	Proton Plan	14.1%	13.7%	1,747	1,688	1,695	-7	-59	843	825	734	91	-19	84	-77
1.1	Linac Upgrades	1.7%	1.8%	74	80	86	-6	6	7	7	2	5	0	0	6
1.1.1	Linac PA Vulnerability	0.2%	0.2%	4	4	12	-9	0	5	5	0	5	0	-4	0
1.1.2	Linac Quad Power Supply	14.8%	17.2%	60	69	73	-4	10	2	2	2	0	0	-3	10
1.1.4	LLRF	1.6%	1.0%	11	7	0	7	-4	0	0	0	0	0	7	-4
1.2	Booster Upgrades	9.5%	8.4%	503	444	409	34	-59	340	301	178	123	-39	157	-98
1.2.1	Determine Rep Rate Limit	41.2%	12.5%	15	4	6	-3	-11	0	1	0	1	1	-2	-10
1.2.2	Orbump System	73.5%	68.0%	173	155	150	5	-18	130	125	126	-1	-5	4	-23
1.2.3	Corrector System	3.2%	2.3%	126	101	153	-52	-25	35	16	20	-4	-19	-56	-44
1.2.4	30 Hz Harmonic	6.0%	5.3%	67	57	54	3	-11	30	30	11	19	0	22	-11
1.2.5	Gamma T System	5.8%	5.8%	28	28	2	26	0	0	0	0	0	0	26	0
1.2.7	Drift Tube Cooling	18.7%	18.7%	2	2	0	2	0	0	0	0	0	0	2	0
1.2.9	Booster SS RF Upgrade	0.0%	0.0%	0	0	0	0	0	0	0	0	0	0	0	0
1.2.11	Booster Dump Relocation	47.6%	43.3%	81	76	36	40	-5	144	129	21	108	-15	148	-20
1.2.12	Booster Chopper	0.0%	0.0%	0	0	0	0	0	0	0	0	0	0	0	0
1.2.13	Booster RF Modifications	2.1%	4.0%	11	21	8	13	10	0	0	0	0	0	13	10
1.3	Main Injector Upgrades	40.2%	40.7%	760	755	897	-142	-5	494	514	550	-36	20	-177	15
1.3.1	Large Aperture Quads	66.5%	70.6%	634	651	788	-137	17	293	334	352	-18	40	-155	57
1.3.2	MI Collimation System	21.9%	17.8%	80	57	82	-25	-24	119	105	100	5	-14	-20	-37
1.3.3	NuMI Multibatch Operation	15.1%	14.3%	40	41	16	25	0	79	72	97	-24	-7	1	-6
1.3.4	MI RF Upgrade	30.8%	34.1%	6	7	11	-4	1	3	3	2	1	0	-3	1
1.4	Management	24.0%	24.1%	404	404	304	100	0	3	3	4	-2	0	99	0
1.5	Proton Study Group	50.1%	50.0%	6	6	0	6	0	0	0	0	0	0	6	0

- M&S Cost Variance and Schedule Variance are reasonable.
 - A few things stand out:
 - 1.2.11 (BDR) M&S looks underspent by \$108k, but this is actually due to the delay in the Civil Construction... shutdown moved.
 - 1.3.1 (WQB) M&S is overspending - CR-2 will correct this.
 - 1.3.3 (NuMI Multibatch) Injection Kicker is procuring quicker than planned.
- Labor Cost Variance and Schedule Variance are high in areas:
 - Cost Variance seems reasonable at a high level. However labor CV on 1.3.1 (WQB) seems significant.
 - CR-2 will correct the Labor CV on 1.3.1
 - Schedule Variance is notable on 1.1.4 (LLRF), 1.2.2 (Orbump), 1.2.3 (Correctors), 1.3.1 (WQB), 1.3.2 (MI Coll)
 - 1.1.4 (LLRF) and 1.2.1 (Det. Rep Rate Limit) are being delayed from the lack of RF resources available due to operational issues. Now Assigned.
 - 1.2.2 (Orbump) is being delayed because it is not as critical to complete the power supply fabrication now that the Shutdown has been postponed to early 2006.
 - 1.2.3 (Correctors) Prototype work is just not a linear effort.
 - 1.3.1 (WQB) Design change delayed progress - CR-2 will correct
 - 1.3.2 (MI Coll) Delays in simulation and radiation measurements.
 - Under reporting on 1.2.4(Gamma-T), 1.2.11 (BDR), 1.3.3 (NuMI Multi batch)
 - Playing catch up with some AD personnel effort reporting.

M&S Spending by Obligation in \$k		Planned Estimate			Prior Years	This FY to date		ITD	% M&S Used		
	Equation	(A)	(B)	(C)	(D)	(E)	(F)	(D+F)	(D+F)/(A)	(D+F)/(B)	(D+F)/(C)
		Through this month	Through FY06	Total	Obl.	Obl.	Obl+RIP		ITD/this month Est	ITD/FY05+ FY06 Est	ITD/Total Est
1	Proton Plan	2,837.3	6,894.6	10,048.9	2,339.4	123.9	426.9	2,766.3	97%	40%	28%
1.1	Linac Upgrades	1,471.0	1,662.9	3,419.8	1,465.2	0.0	0.0	1,465.2	100%	88%	43%
1.1.1	Linac PA Vulnerability	1,469.0	1,474.1	3,099.6	1,463.6	0.0	0.0	1,463.6	100%	99%	47%
1.1.2	Linac Quad Power Supply	2.0	188.7	188.7	1.6	0.0	0.0	1.6	80%	1%	1%
1.1.4	LLRF	0.0	0.0	131.5	0.0	0.0	0.0	0.0	0%	0%	0%
1.2	Booster Upgrades	602.1	3,794.5	5,181.4	247.0	71.9	374.9	621.8	103%	16%	12%
1.2.1	Determine Rep Rate Limit	0.8	0.8	0.8	0.0	0.0	0.0	0.0	0%	0%	0%
1.2.2	Orbump System	130.0	138.6	138.6	124.5	1.7	6.2	130.7	101%	94%	94%
1.2.3	Corrector System	49.0	2,516.6	2,777.2	20.7	8.8	24.9	45.6	93%	2%	2%
1.2.4	30 Hz Harmonic	50.0	50.0	1,108.0	24.9	0.0	0.0	24.9	50%	50%	2%
1.2.5	Gamma T System	0.0	205.2	205.2	0.0	0.0	0.0	0.0	0%	0%	0%
1.2.7	Drift Tube Cooling	0.0	3.1	3.1	0.0	0.0	0.0	0.0	0%	0%	0%
1.2.9	Booster SS RF Upgrade	0.0	0.0		0.0	0.0	0.0	0.0	0%	0%	0%
1.2.11	Booster Dump Relocation	167.0	285.0	285.0	76.8	23.3	134.7	211.5	127%	74%	74%
1.2.12	Booster Chopper	0.0	102.6	171.0	0.0	0.0	0.0	0.0	0%	0%	0%
1.2.13	Booster RF Modifications	205.3	492.6	492.6	0.0	38.1	209.1	209.1	102%	42%	42%
1.3	Main Injector Upgrades	749.2	1,422.2	1,432.7	622.8	52.0	52.0	674.8	90%	47%	47%
1.3.1	Large Aperture Quads	343.2	435.5	435.5	362.2	15.1	15.1	377.2	110%	87%	87%
1.3.2	MI Collimation System	208.8	621.8	632.3	175.6	11.8	11.8	187.4	90%	30%	30%
1.3.3	NuMI Multibatch Operation	190.1	357.9	357.9	83.4	25.1	25.1	108.5	57%	30%	30%
1.3.4	MI RF Upgrade	7.0	7.0	7.0	1.7	0.0	0.0	1.7	24%	24%	24%
1.4	Management	15.0	15.0	15.0	4.4	0.0	0.0	4.4	30%	30%	30%
1.5	Proton Study Group	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0%	0%	0%

WBS	WBS Name	Actual FTE	Plan FTE
1	Proton Plan	28.2	35.1
1.1	Linac Upgrades	1.4	3.4
1.2	Booster Upgrades	9.8	11.2
1.3	Main Injector Upgrades	15.0	17.0
1.4	Project Management	2.0	3.4
1.5	Proton Study Group	0.0	0.1

Variance Notes:

1. 1.1.4 - LLRF not started due to lack of RF resources. Now assigned.
2. 1.2.1 – Determine Rep Rate Limit delayed from lack of RF resources. Now moving forward.
3. 1.3.3.2 – Injection Kicker Mods. Design and Prototype had a later start than planned and efforts are being stretched because of delayed shutdown.


- CR-1: Labor Estimate Revision #1 (Ready for signature)
 - Scope:
 - latest estimate of AD labor required (EES, MSD).
 - Directorate Review comments on corrector installation labor.
 - Includes subproject shifts due to new shutdown (Chopper)
 - Moved Corrector Fab. tasks into FY06 for Procurement reasons
 - SWF Increase = \$224k
 - M& S Increase = \$48k
 - Schedule Impact = No Class A milestones impacted.
 - M&S Obligation Profile Change (Esc M&S no Cont.):

FY05	FY06	FY07	FY08	FY09	Total
-\$252.9	\$710.1	-\$411.1	\$1.7	\$0.0	\$47.8

- CR-2: WQB Magnet Fabrication (In Progress)
 - Scope:
 - Redesign required for the crossover bus.
 - Utilizing Subcontract Labor to supplement workforce...M&S
 - SWF Increase = \$21k
 - M& S Increase = \$47k
 - Schedule Impact = No Class A milestones Impacted.

M&S Spending Profile Shown at last month's PMG

Proton Plan Baseline	FY05	FY06	FY07	FY08	FY09	Total
Escalated M&S	\$2,807	\$3,680	\$3,449	\$66	\$0	\$10,002
Escalated M&S Contingency	\$429	\$2,201	\$2,557	\$27	\$0	\$5,213
Total	\$3,236	\$5,881	\$6,006	\$93	\$0	\$15,216




Apparent disparity
between need and
guidance of \$500k

M&S Spending Profile With CR-1

Proton Plan Baseline	FY05	FY06	FY07	FY08	FY09	Total
Escalated M&S	\$2,555	\$4,389	\$3,038	\$68	\$0	\$10,050
Escalated M&S Contingency	\$329	\$2,314	\$2,488	\$35	\$0	\$5,166
Total	\$2,884	\$6,703	\$5,526	\$103	\$0	\$15,216

Total FY05+FY06 Needed Cont. = \$2,643k

M&S Cumulative



FY06 Guidance	5,769
FY05 Carry Forward	1,830
FY05 "Pay Back" - TD Work	(316)
FY06 Available M&S Funds	7,283
FY05 Planned Obligations	(4,504)
Proposed AD Held Working Contingency	(179)
Directorate-held Contingency	<u>2,600</u>

Disparity No More!

- Working toward fully developing 1.1.2 -LQPS Card Replacement and 1.1.4 -LLRF
 - Develop Engineers Estimates - Reduce Contingency
 - Process CR Eventually
- Will expand WBS 1.5 - Proton Study Group with Alberto Marchionni as Manager to include future efforts for development of the next stage of the Proton Plan.
- Will work with AD RF department to develop 1.2.9- Booster Solid State RF Upgrade... Currently 0\$
- We are currently working with a consultant from Welcome™ to structure the automated EV and Obl reports for future PMG's.