
Proton Plan Status September Report

Eric Prebys

Agenda

- Operations Report - Prebys
- Technical Progress - Prebys
- Presentation of Proton Plan Baseline - Sims
- Cost/Schedule Report - Sims

Operations Report

Operational Issues (NuMI)

- Implemented interleaved “NuMI only” cycles into standard operation
 - Discussed at last PMG
- Have gone from 5→6 NuMI batches on NuMI only cycles
 - ~5 batches at 2 second rep. rate, as in plan
- Significant improvement in beam loss on high intensity clogged cycles
- Demonstrated 5E12 booster batches to NuMI
 - Just before target problems
- Bottom line:
 - NuMI is pretty much at their goal, until slip stacking (some time after shutdown)


Operational Issues (MiniBooNE)

- Working with operations to formalize Booster tuning procedure to maximize and regularize Booster total output.
- Agreed on MiniBooNE beam monitoring procedure
 - i.e. when to call control room
- Increase MiniBooNE batch size
 - First time extended period $>5E12$ protons/batch

Total Energy Loss Improvement

Normalized Energy Loss (kJ/E12)

9/9/05




Batch Size

Cogged Cycles
(NuMI/Stack)



Uncogged Cycles (MB)

Now



Batch Size

FY05 Final (Total Beam)





*Total protons in 30 years prior to MB turn on $\sim 5E20$

FY05 (NuMI)

Caught up from target problems!


.67E20




FY05 (MiniBooNE)

2.6E20

Average Protons/Hour to MiniBoone



FY05 Integrated Beam to MiniBoone




Projections for FY06

- NuMI
 - Design
 - Gradual increase in batch intensity to ~constant 5E12
 - Begin to implement slip stacking of 1 year following next shutdown
 - Base
 - Run like we are not
- MiniBooNE
 - Design
 - "Design" proton capacity projections from Proton Plan document.
 - NuMI at design.
 - Base
 - "Fallback proton capacity projections from Proton Plan
 - NuMI at Base
- Shutdown
 - Assume beam off for full 14 weeks starting Feb. 6
 - Conservative, not entirely consistent with Plan
 - Projections go up if injector complex stays up.


NuMI Projections

NuMI Totals




Too close?

MiniBooNE Projections



Total Protons



Technical Progress

General Comments

- Shutdown date still not final
- We can easily move the shutdown tasks themselves to accommodate new shutdown.
- Have not taken into account the affect of the lower priority resulting from delayed shutdown
 - Schedule will show huge float
 - It will look like we're falling behind
 - Not worth chasing a moving target.

Shutdown Preparation

- In general, we are in very good shape for the shutdown.
- Nevertheless, these are big jobs that require a lot of coordination
- We've appointed Rich Andrews "Shutdown Coordinator" for the Proton Plan
 - Primarily an oversight position.
 - Job will be to communicate with Level 2 and 3 managers, as well as support departments to identify problems and help to solve them.

Progress

- Technical Progress

Linac

- 1.01.01 PA Vulnerability -
 - First 2 of 12 new tubes scheduled to be delivered this month.
- 1.01.02 Quad Power Supplies
 - First of seven replacement cards designed
 - Starting on second
- 1.01.04 LLRF Upgrade
 - Working out performance benefit in an effort to increase priority.

Booster

- 1.02.01 Determine rep. rate limit
- 1.02.02 Orbump (+ 400 MeV line) -
 - Finally settled on "no shim" design
 - 5 magnets complete except for endplates and insulators
 - First two ready for testing in 1 to 2 weeks
 - Girder back from vendor
 - 400 MeV design complete
 - World's most detailed ALARA under way.

Progress

Booster

➤ 1.02.03 Correctors -

- Design nearing completion for prototype
- Working out test and QA procedure
- Final specs will go to EE support within a week or two
- Broken into two installations
 - Long (verticals) in 2007
 - Short (horizontal) in 2008

➤ 1.02.11 Booster Dump Relocation

- Delay caused by need move PS location in Booster West Tower
- Largest single project in the shutdown
- Still in good shape
- Working to reconcile our labor estimates with Dave Augustine.

➤ 1.02.13 Booster RF/ Rep. rate Improvements

- 15 Hz transformers have been given increased priority in purchasing to have them ready for installation at the shutdown.

Progress

Main Injector

- 1.03.01 Large Aperture Quads -
 - Planning to install all 7 during shutdown
- 1.03.02 Collimation -
 - MI-8 Design being finalized
 - Long lead times ordered
 - Will go in in shutdown
 - Working on conceptual MI ring collimation
- 1.03.03 NuMI MultiBatch Operations -
 - Regularly deliver 5 or 6 batches Total ($>2.8E13$) protons to NuMI target
 - Doing prep work to do in tunnel improvements to MI-10 kicker to allow for slip stack operations after shutdown.
 - Added badly needed RF expertise for MI modeling (Tim Barenc)