Proton Plan Status June Report


Eric Prebys

Agenda


- Operations Report E. Prebys
- Technical Progress E. Prebys
- Booster Corrector AIP Status C. Drennan
- Project Status and Cost Report J. Sims
- Plan for Baselining B. Baller

Operations Report

Total Hourly Proton Rate




NuMI Proton Delivery




NuMI Integrated (almost caught up)

NuMI PoT Cummulative (E18)



MiniBooNE (BNB) Delivery



Technical Progress

Scope Changes Since Last PMG

Modified:

- > 1.1.2 (Quad power supplies)
 - · Significantly reduced in scope
 - Keep original supplies and upgrade controls electronics
 - \$1M+ -> ~\$200K
- > 1.2.1 (Determine rep rate limits)
 - Modified to include RF reliability concerns
- > 1.3.4 (MI RF Upgrade)
 - Significantly reduced in scope
 - (more in a bit)

Added:

- > 1.2.12 (Booster RF Improvements)
 - Systematic plan (based on 1.2.1) to refurbish Booster RF modulators

Descoped:

- > 1.2.6 (Booster alignment)
 - Decided to treat as part of normal operations
- > 1.2.8 (Cavity 20)
 - Manpower limitations. Limited success of cavity 19

Progress

- Baseline plan
 - > Aim for a director's baseline review 7/21
 - > B. Baller will give more details
- Technical Progress

Linac

- > 1.01.01 PA Vulnerability -
 - · Committee report complete

Booster

- > 1.02.01 Determine rep. rate limit
 - Good understanding of what limits repetition rate and reliability
 - · Generating report
 - Suggesting a plan of action (1.02.12)
- > 1.02.02 Orbump (+ 400 MeV line) -
 - · New injection scheme passed review!
 - Three magnets built
 - · Beamline and girder design more or less complete
 - Power supply passed review
 - · Will be ready for shutdown

Progress

Booster

- > 1.02.03 Correctors -
 - Design nearly complete
 - See C. Drennan's talk
- > 1.02.05 Gamma-t system
 - Ongoing studies look encouraging
 - Made decision to scrap existing magnets when we install the new correctors
 - If system is useful, will build (12) new magnets between now and then)
- > 1.02.11 Booster Dump Relocation
 - Review going on in WH12NW as we speak, HOWEVER
 - · Considering rather significant change to kicker location
 - Will be ready for shutdown
- > 1.02.12 Booster RF Improvements
 - NEW SCOPE
 - Significant refurbishment plan for Booster modulators
 - Waiting for recommendations of 1.02.01

Progress

Main Injector

- > 1.03.01 Large Aperture Quads -
 - On track for shutdown
- > 1.03.02 Collimation -
 - MI-8 Collimator design complete and reviewed
 - · Will go in in shutdown
 - Working on conceptual MI ring collimation
- > 1.03.03 NuMI MultiBatch Operations -
 - Regularly deliver 5 batches at (Total 2.1E13 protons) to NuMI target
 - Aim to start slipstacking earlier than anticipated
- > 1.03.04 RF Upgrade -
 - Discussed shortly

Studies

- > 1.05 Proton Study Group-
 - Preliminary report delivered to PAC on recycler retasking
 - Overall report delayed by some more grandiose proposals than we anticipated.
 - Hope to have a final report by 8/1

Main Injector RF (1.03.04)

- Great progress has been made in understanding the limitations of the existing feed forward system.
 - > Calculations
 - > Beam studies
- · News is good
 - The preliminary result is that the capacity of the RF system is >5.5E13 protons with no significant RF upgrade
- Working on specifications for going to 6E13 in the most conservative scenario (i.e. upgrade some fraction of cavities to 2 PA's)
- This will free up a significant amount of money for other activities (e.g. Booster RF modulator refurbishment)
- Prototype tests proceed, but have been delayed due to badly overcommitted RF group

Near Term Priorities

- Prepare for shutdown!!!
 - > 400 MeV Line+ORBUMP
 - > Booster dump relocation
 - > MI large aperture quads
- Prepare for baseline review
 - > Working on Design Handbook
 - > Settling on scope of baseline (B. Baller's talk)