


NOvA Update

**Mark Messier
Indiana University**

**Fermilab PAC
January 22, 2014**




Update since last PAC meeting

- Far detector construction and installation progress
- Avalanche Photo Diode Status
- Near detector schedule and progress
- Start of far detector operations
- First look at cosmic ray data
- Expectations for first neutrinos

Far detector construction / installation progress

20 January 2014




14 kilotons = 28 NOvA Blocks

26 blocks of PVC modules are assembled and installed in place

23.35 blocks are filled with liquid scintillator

8.84 blocks are outfitted with electronics


NOvA Construction Progress (384 PVC modules per Block)






Avalanche Photo Diodes (APDs) Background

- APDs are an enabling technology for NOvA. Their high quantum efficiency allows us to see light at the end of 15 m long modules.
- They must be run at -15 C (waste heat removed by water system).
- Silicon surface must be kept clean and dry - achieved by flowing dry air across surface
- Standard procedure for Hamamatsu is to coat the silicon surface using silicone but their coating could not meet our specifications for uniformity and optical cross-talk.




- Following Hamamatsu's recommendation, we tried operating prototype detector (NDOS) with bare silicon APDs. That proved too fragile and we tested other coating options.
- Identified parylene - a clear epoxy that is vapor deposited by a third party - as best coating option and after tests at Fermilab and Caltech proceeded with APD production for far detector
- Many APDs in early samples of parylene coated APDs showed bad long term noise behavior during warm operation. Halted production in July 2013 and began battery of tests at Fermilab and Caltech.

A good APD.
Noise rates
between
10-100 Hz/
pixel



A noisy APD.
Noise rates
climb to ~1000
Hz on many
pixels over
period of hours
to days



Avalanche Photo Diodes (APDs)

- Following tests conducted during summer of 2013, noise problem is linked to a bonding agent (“organosilane”, aka “A174”) applied to APDs prior to parylene coating.
- Coater removed A174 from their process and we subjected pieces to tests of bond strength and rapid temperature cycling. The bond was judged strong enough and no noise issues emerged.
- Tested baking A174-coated parts to see if recovery of these parts is possible.
- Resumed APD production in October and installed “no-A174” parts and baked A174 parts on detector. These pieces having been running cold ~24/7 for 1-3 months and we’ve been monitoring their performance.

FEB Hit Rates (past 24 hrs.) - partition 1

DB15 DB14 DB13 DB12 DB11 DB10 DB09 DB08 DB07 DB06 DB05 DB04 DB03 DB02 DB01

DCM01

DCM02

DCM03

DCM04

DCM05

DCM06

DCM07

DCM08


DCM09

DCM10

DCM11

DCM12

FEB Hit Rate Spectrum (past 24 hrs.) - partition 1



10^4

Normal
APD
rate in
Hz

10^3

No APD installed yet

Last updated on: Mon Jan 20 21:03:45 2014 (central time)

Last run / subrun: 12584 / 57

NOvA Far detector data

APDs running in cold state

Baked
A174
APDs

No A174
APDs

A174 APDs


Each diblock contains 768 APDs

APD Summary


- When running cold, ~95% of “A174 APDs” run with acceptable noise levels. Iteratively replacing outliers we have **>99% of the “A174 APDs” running within specifications on diblocks 1 and 2.***
- Baking the “A174 APDs” seems to have no effect when applied in large batches
- **>99% of the “no A174 APDs” run within specifications** on first installation.
- Proceeding with installation of “no A174 APDs” at far detector

FEB Hit Rate Spectra vs. Time (1 hour bins) - partition 1

✱ A174 APDs take long time to recover after high voltage power is cycled. “No A174 APDs” do not show this behavior. This recovery time is unacceptable at the far detector and we are pursuing options with the project to purchase enough “no A174” APDs to eventually bring the entire far detector to a “no A174” state.



**Final near detector
block installed
January 10, 2014**




Near detector filling and instrumentation schedule

Block	Modules from Minneapolis	Block Assembly Complete	Block Installed Under-ground	Scintillator fill complete	FEB installed	APD installed
Muon catcher	24Apr2013	02Aug2013	02Aug2013	31Jan Working ORC list, hope to start week of 21Jan	Nov - Jan, 28Mar	April
1	21May	14Aug	21Aug	07Feb	04Apr	April
2	20June	12Sept	25Sept	14Feb	04Apr	April
3	08Aug	01Oct	07Oct/09Oct	21Feb	11Apr	April
4	17Sept	28Oct/14Oct	04Nov/21Oct	28Feb	11Apr	April
5	Sept 24	05Nov/28Oct	11Nov/05Nov	07Mar	18Apr	April
6	11Oct/01Nov	21Nov/08Nov	25Nov/14Nov	21Mar	18Apr	April
7	01Nov/13Nov	12Dec/22Nov	16Dec/27Nov	28Mar	25Apr	April
8	22Nov/20Dec	08Jan/06Jan	08Jan/10Jan	11Apr	25Apr	April

FEB5 delivery is critical path. Hoping to interleave delivery to advance schedule.

Project contingency usage and plans



\$0.825M Additional 2500 APDs

\$0.136M Test beam blocks


\$0.5M Additional far detector overburden

\$3.03M Returned


\$4.5M Total

Operations

- We currently operate shifts 24/7 in Wilson Hall on 12th floor
- Typical shift plan:
 - Monday - Thursday: Assist installation crew with check out of new and repaired hardware. Try to run completed diblocks stably between check out runs.
 - Friday - Sunday: Run with completed portions of detector trying to maximize uptime.



Week ending January 20th





NOvA - FNAL E929

Run: 12578 / 47


Event: 165483 / CAL

UTC Mon Jan 20, 2014


16:07:27.444612992



NOvA Preliminary



NOvA Preliminary




Cosmic-ray muon rates


Run 11496

14k triggers

8 total live seconds




FD cosmic data - plane 84 (horizontal), cell 100



Use this region to
set absolute
energy scale




Far detector calibration data



Far detector performance


Light yield at far end of cells

Efficiency for far end for 6-7.5 cm path length



Timing in the far detector / Seeing first neutrinos

- Neutrino rates are low at far detector: 1/7th baseline detector mass, 1/3 of baseline beam intensity - more on next page.
- Using our prototype detector on the surface (NDOS) we are able to see a neutrino timing peak in every day of data
- Far detector is delayed with respect to NDOS by 2700 μsec . Expect to see neutrinos in same time window as NDOS.
- We have checked our ($T_{\text{far,NOvA}} - T_{\text{near,NOvA}}$) clocks against ($T_{\text{far,MINOS}} - T_{\text{near,MINOS}}$) and get the correct answer $(810 \text{ km} - 735 \text{ km})/c = 250 \mu\text{sec}$
- Check underway against Rb atomic clocks transported from MINOS far detector.



Detector Locations (Table 2)			
Detector	x	y	z
NDOS (NuMI System)	-0.29 m	92.21 m	841.76 m
NDOS (Booster System)	13.88 m	8.01 m	641.40 m
Near Underground 3×3	11.57 m	-3.64 m	993.35 m
Far	$11.03746 \times 10^3 \text{ m}$	$-4.16264 \times 10^3 \text{ m}$	$810.42232 \times 10^3 \text{ m}$


$$t_{\text{FD}} = 2703.56 \mu\text{sec}$$

$$t_{\text{NDOS}} = 2.82 \mu\text{sec}$$


$$\Delta t = 2700.74 \mu\text{sec}$$

Seeing first neutrinos at far detector

- We have been running 2 kt (14% of baseline 14 kt) at about 280 kW (40% of baseline 700 kW). Combined: 5% of baseline rate.
- We are running off-axis deliberately to maximize muon neutrino disappearance; event rate is not high to begin with.
- We expect 1 fully-contained event / kt / in the far detector every 4×10^{19} POT
- Suppose we require two events to establish a timing coincidence. To be 90% sure of getting 2 need $\langle n \rangle = 3.9$.
- Active mass is now 3 kt and expected to grow at rate of 1 kt / week
- Should have a neutrino confirmation of far detector timing in ~6 weeks (90% CL)



Protons



Paul Derwent , Fermilab S&T Review, Nov 5-7 2013

Summary

- Far detector construction has passed many milestones. Fully instrumented detector online this summer.
- Near detector construction has passed many milestones. Fully instrumented detector in spring.
- Beam intensity is ramping up. Need slip-stacking to get to 500 kW intensity. Baseline intensity of 700 kW will require PIP.
- We have lots of cosmic-ray data in hand and analyzed
 - Detector is performing to physics specifications
 - No major surprises in cosmic-ray rates. Analysis underway.
- Neutrino hunt is underway
 - We have several cross-checked on far detector timing
 - Limited by small statistics
 - Looking forward to having more detector and more beam