



NOvA Experiment Status

Steve Magill Argonne National Laboratory
All Experimenter's Meeting, September 16, 2013


Far Detector Progress



The Intensity Frontier

NOvA Far Detector Assembly Progress

Status Date: 09SEP13



S. Dixon

FarDet Outfitting

Plans to get to full gain and cold operation:

Item	Goal
✓ Test FEB firmware on NDOS test stand (TEC automatic shutdown)	8/9
✓ Test HV setting on NDOS Test stand (nom. gain)	8/14
✓ Understand FEB firmware/readout threshold calculations	8/16
✓ Run "quiet" APDs cold at full gain on NDSB test stand (> 24 hrs)	8/16
✓ Run di-block 01* APDs warm overnight at nominal gain -30V (using FEB calibration)	8/21
✓ Run di-block 01* APDs ~1 week at full gain (gain = 100) warm	Under way
✓ Run "noisy" APDs on NDSB test stand cold at full gain (gain = 100) ~ 1 week	Under way
✓ Attempt to run di-block 02# warm, full gain (recovered 1/2 block)	9/10
• Evaluate detector performance from data (full gain, warm)	on going
• Set di-block 01* APDs to run cold at full gain (~1 day to get cold)	9/18
• Run di-block 01* APDs ~1 week cold at full gain	9/18 - 9/30
• Evaluate detector performance data (full gain, cold)	9/23 - 9/30
• Run di-block 02# APDs cold and with full gain ~ 1 week	9/23 - 9/30

Near Detector Assembly Area



2nd ND Block ready for installation



Near Detector Progress




News




- Scintillator piping pressure tests to continue this week and next
- Expect to receive 4 fill machines from IU next week
- 2nd block to be in position next week
- Have modules for 5 and half blocks -- *keep building blocks*
 - ✧ 3rd one early October 1st di-block ready for electronics
 - ✧ 4th late October, 5th mid November
 - ✧ 6th block early Dec 2nd di-block ready for electronics
- Cooling and dry-air system assembly started
- The underground detector hall is declared off-limit of visitors now
 - ✧ Special case should arrange through *Xuebing, Karen & Ting*
 - ✧ Visitors to be escorted *all time by people designated by us*

NUMI Beam Timing in NDOS

NDOS Timing Peak for last 24 hr.



NDOS Timing Peak for last week



- NOvA prototype detector still running continuously
- Useful for beam timing measurements, FarDet prediction
- Test Stand (30 APDs) used to study APD noise rates

Summary

- Continue to take data at Far Detector
 - 2 kilotons with full electronics (warm APDs at nominal gains)
 - Total of 7 kilotons with scintillator, Front-end boards
 - Preparing for cold APD operations
- Near Detector installation continuing
 - 2nd block installation soon
- NUMI beam seen in NDOS
 - 2 timing adjustments (~ 1.5 ms + 1 leap second)
 - FOM of >8 in 24 hours