NOVA EXPERIMENT

STATUS REPORT - AEM JUNE 3, 2013


NEAR DETECTOR STATUS



Near Detector Cavern status

- Punch list walk through on May 8
 - Identified MAP, Block wall at main entrance,
- Beneficial occupancy signed off on May 10
 - Siegrist beneficial occupancy milestone is 14June
- Movable Access Platform installed May 22
- New man door and structural steel for main opening expected complete by May 31.
 - Waiting for steel members to attach to the rock at the yellow flags in the left picture below





NEAR DETECTOR MODULES



Near Detector Status

- 21 May: Expect one set of Muon catcher steel supports in hand by June 7
 - Prototype Near Detector muon catcher steel removed, being modified in Meson Assembly Building.
- 21 May: Expect one set of assembly table steel parts in hand by June 7
- 21 May: Now have 4 shipments of modules from Minneapolis
 - 192 modules total out of the 350 needed for the 1st half of the Near Detector




NOvA Update 28 May 2013 19

FAR DETECTOR ASSEMBLY




NOvA Far Detector Assembly Progress

Status Date: 28MAY13



FAR DETECTOR COMMISSIONING


First look at fully-instrumented diblock – May 22, 2013



FAR DETECTOR COMMISSIONING HIGHLIGHTS

- Recently completed full electronics installation/ commissioning in first diblock (1/14th of the Far Det)
- DAQ partitioning for multiple detector element running tested successfully
 - NDOS
 - FD complete electronics with APDs
 - FD pattern data in Data Concentrator Modules
- Shifters have developed standard commissioning and operating procedures over past 3 months
- Prepared for 24-hour shift coverage with return of NUMI beam


FAR DETECTOR DATA ANALYSIS



FD DATA



Track Angular Distributions



FAR DETECTOR PROGRESS

