

Proton Source Shutdown Work Summary


- Major:
 - ORBUMP/400 MeV
 - Install new ORBUMP magnets and power supply
 - Rearrange injection girder and 400 MeV line
 - Dump relocation
 - Move Booster dump, which is currently at Long 13, to the MI-8 line
 - Rework interlocks to allow to run there with MI in access
 - Use for test pulses and short batching
- Significant:
 - Install new water manifolding in Booster
 - Preparation for new corrector system in 2007 and 2008
 - 400 MeV line power supplies
 - Replace unreliable "Power 10" supplies with superior Lambda supplies
 - Replace a number of badly spec'ed supplies with more appropriate ones.

Shutdown Work Summary (cont'd)

- Minor:
 - Prep chopper area for MTA beam line
 - Move quad
 - Install some new vacuum hardware
 - Install beam stop in 750 keV line
 - Will allow ion source to run with Linac in access
 - New collimator in tank 1
 - Replace existing manual collimator with motorized one with more granularity in the aperture size.

ORBMP/Injection Modification


- New Booster Injection - ORBMP Girder & PS
 - A simplified 3 Bump injection scheme
 - Septa Magnet not required
 - Better Lattice Match
 - Alignment of Circulating beam with Injected beam
 - New ORBMP ps and magnets that can run at 15 Hz
 - Present system limited to 7.5 Hz due to heating




Provided by Jim Lackey and Fernanda Garcia

400 MeV Line Modifications

Current Scheme



New Scheme




New 400 MeV Injection Layout

Provided by Jim Lackey and Fernanda Garcia



Booster Dump Relocation



Beam is extracted from Booster when kickers at Long 2 (and sometimes Long 12) and places the beam above the septum plate at MP02. The vertical angle is cancelled by VBC1. MP02 and VBC1 are Main Injector critical devices for obvious reasons.

Two B3 dipoles at either end of the long descending line are responsible for getting beam down to the MI-8 level, which is about 11 feet below the Booster level.

An assortment of various other magnets make the necessary horizontal, vertical, and focusing adjustments.

Most of the lattice matching between Booster and the MI-8 line FODO lattice also takes place here.

Additional Booster Work

- Install water manifold connections at 48 sub-periods in preparation for corrector upgrades in 2007 and 2008 shutdowns.
 - Est. ~300 hours over 37 days
- Upgrade DC power supplies for 400 MeV line
 - Total of 31 DC supplies replaced in 400 MeV line
 - For the most part, this uses different people than all the other work.


Q74 Move

BLD – will be removed to make space for quad

- Move Q74 10" upstream to make room for bending C magnet to be used for MuCool/diagnostic beam extraction
- Install Y pipe at downstream end of chopper
- Est. 2 days

Quad to be moved 10" upstream






Other Linac Projects

- 750 keV line beam stop
 - To allow ion source to run with Linac in access
 - Est. 1 day
- Tank 1 collimator upgrade
 - Motorize collimator
 - Replace collimator wand with one that has finer gradation of hole sizes.
 - Est. 2 days

Organization
































- Rich Andrews
 - Shutdown Coordinator
 - Booster alignment liaison
- Fernanda Garcia
 - Coordinate 400 MeV Line/ ORBUMP work
- Bill Pellico
 - Coordinate Dump Relocation project
- Craig Drennan
 - Oversee water manifold work
- Reggie Martin
 - 400 MeV line power supply upgrade
- All mechanical work coordinated with Dave Augustine and mechanical support

Planning Detail (example)



Continued (3 more pages...)

Overall Timetable

ID		Task Name	Duration	March						April				May		
				F 19	F 26	M 5	M 12	M 19	M 26	A 2	A 9	A 16	A 23	A 30	M 7	M 14
1		BOOSTER UPGRADES	0 days		 3/1											
2		SHUTDOWN DURATION	12 wks													
3		400MeV Line Reconfiguration	44 days													
4		Installation	37 days													
11		Upstairs (Booster West Gallery)	44 days													
18		OrBump System	42 days?													
19		OrBump Magnets	42 days													
31		OrBump Power Supply (Booster West Gallery)	6.01 days?													
38		Dump Relocation	29 days?													
39		Install septa conduit	29 days?													
43		Upstairs Power Supply Work	5 days?													
47		Tunnel Work	17.5 days?													
60		Install Kicker Magnet System	17 days?													
65		Install Beam Stop	2 days													
66		Pump down and leak check	1 day?													
67		Pull Cables	4 days?													
68		Terminate Cables & Connect	6 days													
69		Alignment	2 days													
70		AC Pulsed Power Replacement	21 days?													
71		West Booster	16 days?													
90		East Booster	21 days?													

~9 weeks total, driven by
400 MeV line work