


WBS 2.5 *Near Detector Installation*

Co-Level 2 Manager


Cat James


April 8 - 9, 2003



Outline


- Cost & Schedule update
- Technical Progress and Status
- Activities from last & for next 6 months
- Summary







Cost & Schedule

Last Review – presented the proposed change to the schedule




CR submitted and processed 2/03 -- returned ~ \$500k to contingency
Slight adjustments to the schedule as shown in Dec '02, but generally the same






Technical Progress

- Plan shown in December concentrated on steel plane handling
 - No change in steel plane installation manpower or daily schedule
 - ♦ 6-man crew + supervisor, PPD technician staff + 1 BSS driver
- Detector cabling and checkout
 - No details on cabling & electronics installation was given at the last review – details had not yet been discussed within the collaboration
 - ♦ UK groups, who supply the phototubes, fiber cable and DAQ, to send manpower to help install these systems – 1 technician and 1 DAQ expert for 6mo to 1 yr, plus additional collaborators for shorter terms RAL, Oxford, Sussex
 - ♦ Electronics and associated cable installation, and overall system checkout performed by various MINOS collaborators, with a few institutions concentrating their efforts on ND installation and commissioning: ANL, IIT, FNAL, U Pitt, U Wis




Plane Installation versus Readout Installation

As discussed with Collaboration



- 2 planes per day
- 1.5hr / 1 hr cabling time per Full / Partial plane (Readout and LI)
- 1 day of integration work for every added FE crate, to attain stable readout
- 1 day of integration work for every DAQ Branch added





Plane Installation versus Readout Installation

As discussed with Collaboration


Director's Review of
NuMI Installation Planning
April 8 – 9, 2003
Page 6


**More cabling and
electronics per week in
Calorimeter section than in
Spectrometer section**





Manpower





Work during 2003

- **Detector Racks**


- ♦ **Assemble all racks at New Muon. Have them ready to go underground by 12/03**
- ♦ **This includes water piping, internal AC circuit distribution, Rack Protection System, heat exchangers, fans, and all electronics crates and DC power supplies**



- ♦ **Detector readout infrastructure prototype**


- **Set up a few racks along-side detector planes at New Muon, with cable support systems, just as it will be underground. Examine the cabling plans and access around racks - make any adjustments**
- **In progress – cabling practice scheduled for week of 4/21**






Safety


-
- All steel plane handling HAs are being reviewed. They were created for the Plane pre-Assembly, and cover many – but not all - aspects of the procedures needed for installation underground
 - Detector Electronics and Readout Systems – PPD standards applied
 - PC board reviews have been ongoing – fusing, grounds
 - Cable reviews in progress - flammability
 - Power distribution systems now under design, following PPD standards – fusing, electrical safety
 - installations of readout systems within racks will be inspected and reviewed upon completion in New Muon, before moving racks underground – inspections were a main part of previous PPD Operational Readiness Clearance
 - Training
 - working with M. Andrews on training requirements and schedule for collaboration members
 - technical staff currently up to date on underground access training




Delay in date of BO



**Install
Spectrometer
on double shift**





Summary

- Plans - procedures and manpower - for installation of the detector planes in 2004 are well understood
 - ♦ We will work on HAs and written procedures between now and BO
 - ♦ A specific technical crew has trained for handling the detector planes – not interchangeable, not reducible
- Plans for collaboration manpower during installation and commissioning are in progress
 - ♦ Working out details, lists of real people
 - ♦ The upcoming cabling practice will add detailed understanding of a main portion of installation
- Rack infrastructure work has begun
 - ♦ Need to keep it on track to have all racks ready for the detector when it goes underground