



# **US LHC ACCELERATOR PROJECT** *brookhaven - fermilab - berkeley*

US LHC Accelerator Project  
FNAL - BNL - LBNL

J. Strait  
Fermilab

All Experimenters Meeting  
24 November 2003



# US LHC Accelerator Project

## IR Final Focus Systems: Points 1, 2, 5, 8

- US-built quadrupoles (FNAL)
- Japanese-built quadrupoles (KEK)
- CERN-provided correctors
- Cryostats for all quadrupole assemblies (FNAL)
- US-built beam separation dipoles (BNL)
- US-built IR feed boxes (LBNL)
- US-built specialized absorbers (LBNL)


## RF Region: Point 4

- Beam separation dipoles (BNL)

## Wire and Cable for Main Magnets:

- Measurement of SC wire & cable (BNL)
- Cable production support (LBNL - complete)

*Accelerator physics (all 3 labs - complete)*



Project management and oversight (FNAL)






# The Fermilab LHC Team





# Inner Triplet System Block Diagram



## Fermilab:


- Designs, fabricates 18 MQXB quadrupole magnets
- Assembles multi-element cold mass assemblies into cryostats and tests them – 9 each Q1, Q2, Q3 cryo-assemblies.
- Designs and procures portions of the interconnect kits, providing integration support for each
- Provides engineering and test support for the DFBX
- Provides alignment and energy deposition support for the inner triplet region







## LHC IR Quadrupole Design



### LHC IR Quadrupole Magnet Features

- NbTi Coil; SS collar
- 70mm bore diameter;
- 400mm OD yoke; 416mm OD
- 2K operating temperature
- 205T/m collision gradient
- 215T/m maximum gradient
- 250T/m short sample
- Cryostat designed to accommodate 490mm KEK magnet and external heat exchanger for LHC IR energy deposition



## LHC IR Quadrupole Cryostat

Extra radial space  
for KEK magnets

External Heat Exchanger for  
IP1/5 dynamic heat load





# LHC IR Quadrupole Production in ICB



- 12 of 18 MQXB fabricated ... but one has been dis-assembled...
- 3 of 9 LQXB (Q2) assembled and tested.
- 4 of 18 MQXA received from KEK and 4 are on the way.
- 1<sup>st</sup> LQXA (Q1) assembly started.
- Work will be completed in mid-FY2005.






# LHC IR Quadrupole Test Results


*The Current State-of-the-Art.  
... NbTi pushed to the limit.*

9 T



Quench Sequence

Appears to be flawed or damaged superconductor  
... under investigation.








## Japanese LHC IR Quadrupoles (KEK)

*>14 of 18 IR quads (produced by Toshiba to KEK's design) are done.  
Performance matches that of FNAL quads.*



Cross Section




A. Yamamoto

28




# LHC Spin-off: C0 IR Quads for BTeV



LHC optimized for C0:

- Coil cross section & mechanical support the same
- Operates at 4.5K
- Iron yoke OD reduced ~130mm
- Beam Height reduced to ~250mm



Component: IBL, T  
0.280158 2.33059 4.381022



## Beam Separation Dipoles at BNL




20 beam separation dipoles of four types, based on RHIC coils.

- 5 of 5 D1 (single aperture) complete; 4 are at CERN.
- 9 of 9 D2 (twin aperture) are complete; 1<sup>st</sup> is in transit to CERN.
- 3 of 3 D4 (twin aperture) built, to be tested.
- 6 of 6 D3 cold masses (two per cryostat) are built, to be cryostatted.






# IR Feedboxes (LBNL + FNAL)



Fab and Assembly  
at Meyer Tool



HTS Lead Testing  
at Fermilab





## IR Absorbers at LBNL



2 of 4 twin aperture absorbers are complete. All 4 to be shipped in January.



4 of 4 single aperture absorbers are at CERN.





# SC Cable Testing at BNL

Production testing of SC cable for main LHC magnets.



- Rate has been limited by slow deliveries from CERN.
- Will continue on “best effort” basis through mid-FY2005.





## Summary

US LHC Accelerator Project well along to complete its work by FY2005.

- Fermilab IR quadrupole production is going well.

*These are among the highest performance accelerator magnets ever built.*

- Feedboxes (LBNL + FNAL) are in production at Meyer Tool.

*Fermilab is playing a crucial role in design and fabrication oversight and in HTS lead testing.*

- Beam separation dipoles (BNL) and IR absorbers (LBNL) are nearly complete.
- SC cable testing is proceeding well at BNL.

We have established strong and productive collaborations with CERN and KEK.