
Run II Upgrades Status September 2005 Report

Pushpa Bhat

Outline

- Technical Progress
 - Highlights for Sep. -Oct. '05
 - Review of FY05 work since OPS review in Mar. 05
 - Outlook for FY06/07
 - Preview of v4 plan
- Status Report for September '05
 - Milestones
 - % Complete
 - M&S Costs
 - Effort Report
- Change requests
- Contingency Analysis

Technical Highlights (1)

- Status of electron cooling in the Recycler
 - e-cool essentially integrated into HEP operations
 - Routine "Recycler only" stores
 - Up to 285E10 pbars stored in the machine
 - ~250E10 max transferred to Tevatron store
 - Cooling utilizes electron beam ~200mA
 - 670 mA for 30 minutes
 - Studying instabilities on over-cooling
 - Testing techniques for preventing the on-set of instabilities
 - Testing medium-band damper
 - Will review to proceed with broad-band damper
- Rapid Transfers
 - Accumulator to Recycler
 - AP1 ramping PS upgrade -in progress
 - AP1,AP3 beamline BPM upgrades done; P1,P2 to follow
 - Hall probes
 - Injection dampers in MI

Technical Highlights (2)

- MI BPM electronics design review
 - Conducted Oct. 12, '05
 - Recommendation was to go ahead with procurement of parts
 - Project piggy-backs on Tev BPM project; many systems copied
- Pbar situation
 - Dave's talk
 - Target
 - Had switched to Inconel-600 from stainless steel because of longevity issue, even though SS was declared the best target with regards to yield
 - New target/target motion/target cooling design being worked on
 - Beam sweeping to be re-visited
 - Internal report being prepared on target, Li lens, pulsed magnet status and plans.

- FY05

- Continue optimizing slip-stacking (Operations) ✓
- Complete Tev BPM project ✓
- Commission 2.5 MHz pbar acceleration
 - Ready to implement for pbars from recycler
 - Suffers from lack of study time and support
 - Can save 10-15% pbars in each Tevatron shot
- Continue improving pbar acceptance & stack rate
 - Work continues
 - What will we have? 20+, 30+ mA/hr ??
- Improve diagnostics in AP2/DB/D→A ✓ continue
- Commission electron cooling ✓
- Continue helix/separators R&D ✓
- Prepare TEL2, IPM and OTR for installation ✓
 - IPM, OTR will be ready
 - TEL2 status review in November

- FY06
 - Make electron cooling operational ✓
 - Implement stacktail upgrades (in two steps)
 - Tank move as soon as stack rate/flux requires it
 - Decide on bandwidth upgrade in summer '06
 - Continue to improve antiproton acceptance
 - Commission TEL2 into operations
 - Complete MI BPM project (on track)
 - Complete BLM project (on track)
 - FY07
 - Complete antiproton acceptance improvements
 - Complete helix improvements
- V3→v4 Scope Change :
- Install & commission full bandwidth upgrade in '07
shutdown (v3 had it in '06)

Project Plan Version 4

- Will have a version 4 plan in Nov. -Dec. with revised scope for some projects
- Delay in shutdown (originally scheduled to start Aug. 8, '05) impacts many projects
- Will re-baseline with new shutdown dates and new scope for v4.0 by Dec. 1

Preview of Version 4


- Redefining Operational Phases
- V3:
 - Phase 2: After slip-stacking \leftarrow current phase
 - Phase 3 \equiv e-cool for HEP + tank move
 - Phase 4 \equiv bandwidth upgrade + helix
- Proposal for V4:
 - Phase 3 \equiv Integration of e-cool for HEP
 - to commence on Nov. 1 ?
 - Phase 4 : First phase of stacktail upgrade
 - tank move when we reach stack rates that would require it
 - Defer work on Stacktail bandwidth upgrade
 - Decision milestone in summer '06 (mid-July '06)
 - back from shutdown in June
 - Phase 5: bandwidth upgrade and/or remaining aperture + Tev upgrades

Other items for Version 4

- Separators done
 - All R&D wrapped up except Ti electrode but no plans for using in operation
 - Get the spares ready, transfer to Tev Department and close out
- Review TEL2 status and beam-beam simulation/studies
 - Likely to cancel TEL3

September Status

Milestones



- ◇ Baseline Finish Date
- ◆ Actual Finish Date
- Forecast Date

Progress as of September 30, 2005

% Complete

WBS	Name	Actual %	Planned %	A/P %
0	Run II Upgrades	74%	82%	91%
1	Luminosity Upgrades	76%	83%	90%
1.1	Protons on Pbar Target	64%	71%	91%
1.2	Pbar Acceptance	61%	75%	82%
1.3	Pbar Stacking & Cooling	84%	93%	91%
1.4	Tevatron High Luminosity	77%	84%	92%
1.5	Shutdowns	50%	50%	100%
2	Maintenance & Reliability	65%	70%	92%
2.1	2003 White Paper/Vulnerability Report	60%	59%	102%
2.2	Maintenance Improvements	71%	85%	83%
2.3	Project Management Oversight	66%	66%	100%

A/P % Complete: 93% last month

Shutdown delay ← Primary cause for further lag this month

M&S Spending through FY05

M&S Spending through September 2005			Plan estimate (Apr 05)				Inception		
			(then yr\$)		FY05	FY05	to date (ITD)	ITD Obl+RIP	FY05 Obl+RIP
			FY05	Total	Allocation	Obl+RIP	Obl+RIP	/Total Est	/FY05 Allocation
Run II Upgrades			5,196	17,791	6,536	4,282	14,445	81%	66%
1	Luminosity Upgrades		3,819	13,528	4,412	2,810	11,126	82%	64%
1.1	Protons on Target		537	1,607	629	290	1,321	82%	46%
1.1.1	Slip Stacking		10	417	10	32	406	98%	317%
1.1.2	Pbar Target and Sweeping		11	54	0	-3	12	22%	
1.1.3	MI Upgrades		447	963	550	93	597	62%	17%
1.1.4	Booster-MI Cogging		0	0	0	0	0		
1.1.5	OTR		69	174	69	118	255	147%	171%
1.2	pbar Acceptance		486	1,444	342	409	854	59%	119%
1.2.1	LiLens		99	517	102	176	298	58%	173%
1.2.2	AP2 and DB Acceptance		387	928	240	233	556	60%	97%
1.3	pbar Stacking and Cooling		1,413	5,072	1,173	1,123	4,215	83%	96%
1.3.1	S&C Task Force		0	0	0	0	0		
1.3.2	Debuncher Cooling		0	0	0	0	0		
1.3.3	Stacktail Upgrade		102	1,507	105	184	876	58%	175%
1.3.4	Recycler Commissioning		227	469	228	88	295	63%	39%
1.3.5	Electron Cooling		776	2,536	522	681	2,562	101%	130%
	AIP		384	1,777	126	300	1,865	105%	238%
	Non AIP		392	759	396	381	697	92%	96%
1.3.6	Rapid Transfers		307	560	318	170	482	86%	53%
1.4	Tevatron High Luminosity		1,277	5,207	1,205	989	4,635	89%	82%
1.4.1	Beam Studies and Simulation		0	38	0	0	41	106%	
1.4.2	Active BBC		360	1,414	360	431	909	64%	120%
1.4.3	Increased Helix Separation		393	1,039	221	212	1,017	98%	96%
1.4.4	Luminosity Leveling		0	0	0	0	0		
1.4.5	Improved Controls and Diagnostics		278	2,174	358	256	2,173	100%	71%
1.4.6	Tevatron Vacuum Improvements		55	235	80	35	228	97%	43%
1.4.7	Tevatron Alignment		191	307	186	56	267	87%	30%
1.6	Management		106	198	1,063	0	102	52%	0%
2	Reliability Upgrades		1,377	4,262	2,124	1,472	3,319	78%	69%
2.1	Vulnerability White Paper		702	2,599	1,306	1,225	2,051	79%	94%
2.2	Reliability Upgrades		675	1,663	818	247	1,268	76%	30%

Effort for September 2005

Adjusted FTE September 2005		Division					Plan
		AD	TD	PPD	CD	Totals	3 MO rolling ave.
Run II Upgrades		49.5	6.4	9.9	6.5	72.4	80.7
1	Luminosity Upgrades	48.5	3.4	3.4	6.5	61.9	69.8
1.1	Protons on Target	4.2	0.0	1.1	5.1	10.4	10.5
1.2	pbar Acceptance	6.4	2.1	0.0	0.0	8.5	7.0
1.3	pbar Stacking and Cooling	23.7	0.0	0.0	0.0	23.7	25.7
1.4	Tevatron High Luminosity	12.4	1.3	2.3	1.4	17.4	22.7
1.6	Management	1.8	0.0	0.0	0.0	1.8	3.9
2	Reliability Upgrades	1.0	3.0	6.6	0.0	10.5	10.9

Shutdown delay taken into account

Current Change Requests (M&S)

- Thyatron replacement prototype \$65K
- MI BPM \$100K
- Drop 7835 development facility -\$100K
- BLM prototype iteration 2 \$10K
- Operational improvements for
protons on target (Booster,
Main Injector) \$316K

Total : \$391K

Contingency Analysis

- Estimate to complete: $\$18,665\text{K} - \$14,445\text{K} = \$4,220\text{K}$
- Contingency remaining: $\$20,946\text{K} - \$18,665\text{K} = \$2,281\text{K}$
(Of this \$550K has been borrowed for cryomodule clean room)

- Contingency Need estimate

- MI BPM \$200K
- Rapid Transfers \$100K
- Recycler \$200K
- E-cool \$100K
- Stacktail \$300K
- Other \$200K

Major Concerns/New scope?

- Pbar Stack rate related \$200K

→ \$1.3 M

➤ Serious Vulnerability → Linac 7835 tubes

- Test station for candidate tubes ~ \$2 M

Change Requests (Nov. '05)

- E-cool upgrades \$100K
- Tev upgrades visitors/travel \$30K
- Target upgrades \$20K
- Ramp corrector PS @F23 \$20K
- Tev Separator
vacuum shells \$210K
- Total: 380K