

## NOvA Project Critical Decision Prerequisites

	Critical Decision Prerequisites	Draft Start Date	Draft Completion Date	Target Completion Date	Date Completed	Date Approved	Current Status	Notes
CD-0	Justification of mission need document							DOE
	Acquisition Strategy	Aug-05	Aug-05	Sep-05			Review	Acquisition Plan Document?
	Preconceptual Planning						Continuing	Proposal Plus
	Mission Need Independent Project Review (?)							?
CD-1	Conceptual Design Report (Detector CDR)		Dec-05					Starting soon.
	Advanced Concetual Design Report (Building)							Included in CDR
	Baseline range & Cost Estimates and Resource Loaded Schedule		Dec-05					Starting soon
	Draft Configuration Management Document	Aug-05		Dec-05				Early draft - needs more work
	Preliminary Project Management Plan (PMP)	Aug-05	Aug-05	Oct-05			Review	
	Preliminary Hazard Analysis Report & NEPA	Aug-05		Nov-05				Waiting for input from L2 managers
	Preliminary Project Execution Plan (PEP)	Aug-05	Sep-05	Sep-05				DOE
	Project Data Sheet for design							?
Verification of mission need (NuSAG?)							NuSAG reports this Fall. P5???	
PARS Reporting (EV System)							?	
CD-2	Preliminary Design (Detector TDR)							
	Advanced Prelimany Design (Building)							
	Baseline Cost Estimates and Resource Loaded Schedule							
	Final configuration Mangement Document							
	Final Project Management Plan (PMP)							
	National Environmental Policy Act documentation							
	Draft Preliminary Safety Analysis Report							
	Final Design & Procuremnt Packages for Long Lead Time Items							
	Performance Mangement System Document (EVMS)							
	Review of contractor project management system							
	Final Project Execution Plan (PEP) and performance baseline							
	Independent cost estimate (part of EIR?)							
	Project Data Sheet for construction							
Performance Baseline External Independent Review								