

Project Status

John Cooper



Progress since March 4

- Change Request process proceeding
 - Now have complete paperwork on 13/24
 - All 24 have been incorporated into the RLS
- Schedule Statusing
 - Oct, Nov, Dec complete
 - EVMS working on error in Oct
- Schedule update for new funding profile
 - Splitting ~140 "in progress" tasks at Dec-Jan boundary
 - First part declared done Dec 31, second part start Feb 1, 2009
 - Ken is done with ~ 30 ANU tasks
 - Bill has all the info for the Detector part (~ 110 tasks) as of yesterday PM
 - Have yet to move "unstarted" tasks to Feb 1, 2009.
 - A few known CA and project management tasks will stay in the FY08 blackout period, others move and we just hope to do some early.
 - Moved Gap Kicker R&D off project
 - Another ~ 30 tasks
 - Schedule for shutdowns begins to be illuminated



NOvA Shutdowns

(assuming we will have a spring 2009 shutdown for MINU work)

A rough look at the schedule suggests a 6 months delay in readiness for the start of the shutdown, thus 10/1/10 goes to 4/1/11:

- RR Upgrades (~10.2 months <u>determines length</u>)
- MI Upgrades (~7 months)
- Kickers (~2 months needed to install <u>assume will not drive end of shutdown</u>)
 - RR Injection done 11/28/11 on old schedule, assume close to this still true since R&D is continuing off project now.
- 1. If we wish an aggressive shutdown schedule: 4/1/11-3/15/12 (very little float)
- 2. I would be more comfortable with perhaps: 6/1/11-5/15/12
- 3. To capture NuMI Shutdown, as presently projected: 8/1/11-7/15/12


Caveat: this is all just rough as delaying dates, splitting & delaying tasks and removing gap clearing kicker work is not complete, but nearly so.

- Wanted to give you a rough heads up as to where I think things will end up
- What works for the NuMI shutdown, I am not sure. We may be able to absorb it in to the accelerator upgrades shutdown – it is very close (off project remote handling work not presently projected to be done until July 2012)



NOvA Shutdowns

(trying to show previous slide graphically)





Progress since March 4

- Monthly Reports
 - Oct, Nov, Dec done
 - Dec includes EVMS of last May Sept
 - Shown here last time
 - This was done for Dec ESAAB
- Key Assumptions Document updated
 - Needs many dates from RLS before final
- "DOE Risks" documented
 - List on next page
 - 4 high risks documented in NOVA-doc-3068, 3069, 3070, 3071
- MOU with Directorate updated
 - Hope that it will be completely signed off here today. Signed yesterday
- Consolidation of all review comments into one document done
 - Need to look at it a bit further for real time updates
- EA still not out for public comment



"DOE Risks"

CD-2 Approval delay

- EA delay, reviews or approvals get delayed
- But, Have float to CD-3

NEPA delay

- Perhaps an issue comes up during the 30 day comment period
- But, major stakeholders involved for some time...

NHPA delay

- Delay in signing MOA, delay from MOA discovery
- But, seek early agreement on MOA, apply \$ to speedup after discovery stops work

EVMS Certification delay

- Slow schedule or preparation delays
- But, back up plan is CD-3a which can avoid certification

CD-3 Approval delay

- Lack of EVMS certification, slow review process
- But, back up plan is CD-3a

CD-4 Float inadequate

- Delays in CD-2,3, delays in construction
- But, investigated major delay scenarios, several have 3 mo. impact, can stand 3 in series

Delay in DOE funding at start of FYs

- Impacts schedule
- But, major procurements scheduled in Q2, 1/12th funding per month also mitigates, carryover funds help

Changes in DOE Funding Profile

- Impacts schedule ("risk" becomes an "opportunity" if \$ come faster!), has changed 2 times in 2 years
- But, nominally a 25% change delays 3 months, major procurements scheduled in Q2, carryover funds help, delays of another year not considered.



Graphic Status of Items for April17

	Feb March April																																							
Steps to next try at CD-2	Feb March												M T W Th F M S M T W Th F M T W Th																											
	Th F	S	S	M	T V	V T	h F	S	M	T	W	Th	F	M	T	W	Th	F	M	T	W	Th	F	M	S	M	T	W	Th F	: N	M_	T	W	Th F	=	M 7	Γ '	W	Γh	F
RLS: 24 Change Requests from Fall 2007	Z1 Z	2 23	3 24	∠5	20 4	21 4	28 2	9	1 3	5 2	+ 5	ь	/	10	11	12	13	14	17	8	19	20	21	24	30	31	-1	2	3	4	1	8	9	10	11	14	15	16	17	18
Bring CRs into Cobra	Teview	15								-																				+	-								Н	
formal sign-offs on 24 CRs		+	+			_		+			•					13														4		-			7	-	=		F	
Establish ACCESS database for CRs		+	+			+		+			,					13																							Н	
					_	4		+	+	_																			_	_				=	=	=	=		Е	
Status Oct 2007										ш																														
EVMS for Oct 2007										Ц																								\perp						
Turnaround report for Nov								_		L	┸																			4	Ц									
Status Nov 2007										•																														
CA financial information, Nov										Ш																				\perp									L	
EVMS for Nov 2007																														\perp										
Turnaround report for Dec										L																														
Status Dec 2007										Ц																														
CA financial information, Dec																																							L	
EVMS for Dec 2007																																								
Split ANU tasks on 1/08 boundary (~ 3	n tack	e)	1	1 1				_		т.	T																												Н	
Move Gap Kicker R&D off project (~ 30			+			+		+	-	╀																				+	-								Н	
Split Building & Detector tasks on 1/0			rv (~	<u> 11(</u>) tas	ke)		+	+	╁																				4		-		-	-	-	7		Г	
Move FY08 tasks to Feb, 2009	T T	T	1	ĖΪ	140	T		+	+	╁																			-	+		\dashv	-	\dashv	\dashv	\dashv	\dashv	\dashv	Н	\exists
Cobra for escalation		+	+			\dashv		+	+	H										Н									-	+		十	\dashv	+	\dashv	\dashv	\dashv	\dashv	Н	\dashv
CR for splitting ANU tasks, moving to	2009	+	+			\dashv		+	+	╫																			-	+		\dashv	-	\dashv	\dashv	\dashv	\dashv	\dashv	Н	\exists
CR for moving kicker R&D off project		+	+			\dashv		+		╁┰										Н									-	+		一	\dashv	+	\dashv	\dashv	\dashv	\dashv	Н	\neg
CR for splitting Building & Detector tas		+	+			$^{+}$	_	+	+	Ħ	+	1								-									_	+	7	\dashv	\dashv	\dashv	\dashv	\dashv	\dashv	\dashv	Н	-
Add precursors to CD processes		+	1	\vdash		\dashv		\top	╁	†										Н									_	+		\dashv	\dashv	\dashv	\dashv	\dashv	十	\dashv	Н	\equiv
Carve off 15 th kt to 3.x in Schedule										Ľ																				士		士		士	コ	1	_			
Oct 2007 Monthly Report									Ī	ď																														
Nov 2007 Monthly Report		+						Т		1																	\dashv	\neg	\neg	7	┪								Н	
Dec 2007 Monthly Report (2 points EVMS	S: Mav-J	June.	Aua-	-Sept	t)	+		+		T																								_					г	
Jan 2007 Monthly Report (include EVMS					-/	1		\top												Т										+		\dashv	-	\dashv	\exists	\dashv	\dashv	\dashv	H	$\overline{}$
Feb 2008 Monthly Report (will show the s					st hal	f dor	ne) (ii	nclud	de va	rian	ce a	nalvs	ses?	19 c	cost	acco	ount	s)		т									_	+		\dashv	\dashv	\dashv	\dashv	\dashv	\dashv	\dashv	Н	_
Mar 2008 Monthly Report (variance analyst	-									ľ																				1		士		士		1				
Update Key Assumptions								Ī		T																				T		一	\exists	一	寸	一	一	\exists	F	
Revise WBS dictionary																													\dashv	十		\dashv	\dashv	\dashv	寸	\dashv	寸	\dashv	Н	
DOE risk documents		+				\top	\top	\top	1	ti	T																													
Update MOU with Directorate				\Box																																				
Consolidate all Review comments				H						Ħ																				T		7					7		Г	
Constitution an iterior comments																														ㅗ					—		_			—