


Update on CMS Installation and Commissioning


All Experimenters' Meeting
February 17, 2008
Lenny Spiegel

Last AEM CMS update December 17, 2007 by Kaori Maeshima

Compact Muon Solenoid




All Experimenters' Meeting CMS Installation and Commissioning




Strip Tracker Installed in Solenoid on December 15


L. Spiegel


Tracker Service Connections






- Tracker has been aligned to ±1 mm
- Nose cones removed in Week 2
- •Connection of Tracker to PP1 started in Week 3.
- •Connection of cooling pipes started in Week 4







Tracker PP1



Feb. 11, 2008 L. Spiegel



All Experimenters' Meeting CMS Installation and Commissioning



5

Tracker Connections



980 pipe connections

Week 6: ~25%

3347 fiber connections


Week 6: ~43%

2330 cable connections


Pipe insulation, barrel cables, TEC fibers, TEC cables.

34 technicians and 12 supervisors from Tracker institutes.

Barrel and Forward Pixel Systems




66 million pixels



BPIX being commissioned at PSI. All modules have been mounted. +X side layers 1, 2, and 3 merged To be transported in Week 10. Entire FPIX now at CERN.
Last half cylinder arrived in December
HC+Z1, HC-Z1 commissioned.
HC±Z2 by second week in March



Tracker Heat Exchanger Failure



In November one of the two strip Tracker heat exchangers failed and some 300kg of 'brine' flooded into the C_6F_{14} expansion tank and supply lines.

The Tracker was not connected at the time.

Clean-up largely done. Temporary fix to replace TYFOXIT with C_6F_{14} . Fully engineered replacement in 2 years?

All Experimenters' Meeting

All Experimenters' Meeting
CMS Installation and
Commissioning




Thermal Screen installed on +Z side





All Experimenters' Meeting CMS Installation and Commissioning




YE-1 lowered on January 22 Last of the 15 heavy pieces

YE-2 lowered on Jan. 12



All Experimenters' Meeting CMS Installation and Commissioning

Global/Cosmic Runs





FNAL ROC


Private	global r											
	31-Jan-20(6-Feb-200	7-Feb-200	13-Feb-20	14-Feb-20	20-Feb-20(21-Feb-20	27-Feb-20	28-Feb-20	5-Mar-200	6-Mar-200	11-Mar-20
Main Goal	HCAL self		DT/RPC & ECAL	HCAL self trigger	ECAL Mip trigger	HCAL Self Trigger			DT(YB0) & Tracker (& ECAL?)	subdet	Tracker & DT(YB0)	Global
reserve Goal	ECAL MIP trigger	(+HE?) & GT FDL		DT (YB0	HCAL self trigger + ECAL+GT	DT/RPC (YB0, YB1, YB2) +		HCAL self	,	33 3	DT(YB0)	Tun

Coming...
CCR0T
CRAFT

All Experimenters' Meeting CMS Installation and Commissioning

L. Spiegel

Sector Schedule as of January 18



S45: 3 training quenches, reached about 6 TeV S56 held at LN₂ temperature over Christmas break S78, S81 started cool down last week

A failure in any sector could mean a several month delay.

L. Spiegel

CMS/LHC Countdown to Collisions

March

- Cool down of CMS solenoid, low current test
- Beginning of CMS beam pipe installation in week 10
- Cosmic run (OT) starting in week 11

April

Beam pipe bake-out continues

May

- Pixel systems installed in week 19
- CMS closed at end of month

June

- Cosmic Run 4T (CRAFT)
- CMS Ready for beam mid June
 - Second Endcap ECAL ready for installation
- Approximately 30 days of beam to establish first collisions

