

## Status of planning

1. The shutdown should be ready to start on August 23<sup>rd</sup>.
2. The driver for length is E-Cool at MI31. Currently this job is 14.5 weeks.
3. Work list were to be turned in by June 15<sup>th</sup>.
4. I had a pre June 15<sup>th</sup> list that has not changed much in the last month, so there seems to be no additional surprises coming.
5. Departments are still planning details of the jobs.

6. Planning detail status!
  - a. e-cool planning is in good shape
  - b. Tevatron alignment details are a work in progress.
7. We have had 2 meetings with alignment.
  - A. 1<sup>st</sup> meeting was to identify alignment jobs
  - B. 2<sup>nd</sup> meeting was to start scheduling jobs.
  - C. Bernstein is on vacation this week. Departments will comment next week on dates Bob has chosen for work.
  - D. Friday the 25<sup>th</sup> is the next alignment meeting is to go over revised schedule.
  - E. This will be fined tuned all summer.

8. Power outages, we have a straw man version of a power outage schedule, it will be revealed publicly on June 25<sup>th</sup> at 0930.

Fine tuning of power outages will begin at this point.