

Shutdown status;

1. Not many new jobs are coming in the few that are, are related to operations problems
 - a. longer A48 collimeter
 - b. Bad sextapole magnet at A2.
 - c. Bore scoping of E0#3 collimeter
2. Alignment planning seems to be going well we meet periodically to hammer out schedules as well as resources. We aren't there yet, but progress continues.
3. Review of alignment of Tev requests occurred on Wednesday the 14th.
4. Electron Cooling installation Review. Is soon
5. Review of entire Work list with Division Management starts Friday.
6. No reason to delay start of shutdown. Still scheduled for August 23rd.
7. Length is being advertised as 13 weeks. Currently Mi31 project is estimated as 14.5 weeks. Goal is to start up other systems earlier. Plus start up and commissioning

14.5 weeks= December 1 st.

8. Man Power

AD techs available	40
PPD	48
Tech support	24
Total so far identified	112
Total mech. Tech's needed	124
Need 12 more people	

Lab Welders	6 out of 8
Janitorial(starting October 1st)	10

Survey between 18 and 21