



LHC & CMS status

Konstantinos Kousouris
Fermilab - CMS Center

**All Experimenters' meeting
Monday, 2 March 2009**


Outline

- ➔ LHC status.
- ➔ CMS status.
- ➔ CMS commissioning w/o beam.



Detector characteristics
Width: 22m
Diameter: 15m
Weight: 14500t

LHC: Chamonix Conclusions (I)



- **The new schedule delayed by six weeks wrt the previous:**
 - implementation of new enhanced protection system for the busbar and magnet splices.
 - installation of pressure-relief valves to reduce collateral damage in case of a repeat incident.
 - application of more stringent safety constraints.
 - scheduling constraints associated with helium transfer and storage.
- **Run during the Winter months (gain 20 weeks of Physics running independent of “slip”).**
- **LHC should not be operated until the full Quench System is tested and operational.**

Year	2009												2010													
Month	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
Baseline	SH	SH	SH	SH	SH	SH	SH	SH	SU	PH	SH	SH	SH	SH	SH	SH	SH	SU	PH	PH	PH	PH	SH	SH	SH	SH
	24 weeks physics possible																									
Base '	SH	SH	SH	SH	SH	SH	SH	SH	SU	PH	PH	PH	PH	PH	PH	PH	PH	PH	PH	PH	SH	SH	SH	SH	SH	SH
	44 weeks physics possible																									
Gain 20 weeks of physics in 2010 by running during winter months																										
												HIGH price Electricity														
Delay (4W)	SH	SH	SH	SH	SH	SH	SH	SH	SH	SU	PH	PH	PH	PH	PH	PH	PH	PH	PH	PH	SH	SH	SH	SH	SH	SH
Delay (8W)	SH	SH	SH	SH	SH	SH	SH	SH	SH	SU	PH	PH	PH	PH	PH	PH	PH	PH	PH	PH	PH	SH	SH	SH	SH	SH

Shutdown 08-09

Key Drivers


Maintenances

Priorities

Activities – service areas, LSS, Arcs

Schedule

Critical Points



☼ Intermediate cool-down & QRL warm-up (Stand Alone)

☼ Activities

☼ Arc

☼ LSS

☼ Flushing & ELQA at warm



☼ Cool-down

☼ Powering tests

☼ Cold check-out

LHC consolidation news

- First dipoles fitted in SM18 with new pressure-relief valves.
- Next, the procedure applied to warmed-up sectors.
- Improved calorimetric method of measuring the inter-splice resistance (1 nOhm sensitivity).
- Work to improve anchoring of 104 Short Straight Sections.
- Sector 67 warming up to replace a dipole with internal 50 nOhm splice resistance.
- Dipole in S12 with 100 nOhm splice removed, opened and confirmed lack of solder in the splice.
- Start of massive campaign to re-analyze data taken during the previous cold testing checking for abnormal splice resistance.



LHC: 2009/2010 Run

- **DG's message on 10 Feb:**
 - first beams in the LHC at the end of September 2009.
 - collisions in late October.
 - short technical stop over Xmas.
 - run through to autumn 2010.
- Machine Protection tested with beam (testing at 0.5 TeV energy steps).
- 4 TeV, 5 TeV beams (no higher in 2010).
- Intensity limited until QPS symmetric mode is completely tested.
- **Physics with 5 TeV beams.**
- **Estimated p-p integrated luminosity:**
 - during first 100 days of operation $\sim 100\text{pb}^{-1}$
 - during next 100 days of operation $\sim 200\text{pb}^{-1}$
- Heavy ions towards the end of 2010.

LHC: 2009/2010 luminosity

Approximate!!!

LHC 2009 - 2010 luminosity performance - estimate

A path to the total integrated luminosity quoted at Chamonix 2009 while keeping the total intensity to a reasonable level. Necessarily approximate.

Month	Comment	Turn around time	Availability	Max number bunches	Protons/Bunch	Min beta*	Peak Luminosity $\text{cm}^{-2}\text{s}^{-1}$	Integrated Luminosity
1	Beam commissioning							First collisions
2	Pilot physics , partial squeeze, gentle increase in bunch intensity, 40%	Long	Low	43	3×10^{10}	4 m	1.2×10^{30}	100 - 200 nb^{-1}
3		5	40%	43	5×10^{10}	4 m	3.4×10^{30}	$\sim 2 \text{ pb}^{-1}$
4	2.5% nominal beam intensity	5	40%	156	5×10^{10}	2 m	2.5×10^{31}	$\sim 13 \text{ pb}^{-1}$
5		5	40%	156	7×10^{10}	2 m	4.9×10^{31}	$\sim 25 \text{ pb}^{-1}$
6	9% nominal beam intensity, 75 ns	5	40%	936	3×10^{10}	2 m	5.1×10^{31}	$\sim 30 \text{ pb}^{-1}$
7	15% nominal beam intensity, 75 ns	5	40%	936	5×10^{10}	2 m	1.4×10^{32}	$\sim 75 \text{ pb}^{-1}$
8	15% nominal beam intensity, 75 ns*	5	40%	936	5×10^{10}	2 m	1.4×10^{32}	$\sim 75 \text{ pb}^{-1}$
9	15% nominal beam intensity, 75 ns*	5	40%	936	5×10^{10}	2 m	1.4×10^{32}	$\sim 75 \text{ pb}^{-1}$
10	Ions							
							TOTAL	$\sim 300 \text{ pb}^{-1}$

Max number of filled bunches in the LHC is $2808 = 3 \times 936$


CMS status

- CMS opened in December 08.
- CAVERN activities on schedule.
- Ongoing Muon & HCAL repairs.
 - Muon Barrel Drift Tubes (DT), Barrel and Endcap Resistive PAD chambers (RPC), Endcap Cathode Strip Chambers (CSC) repairs (few per mille of channels) almost complete.
 - DT work on YB-1/2.
 - HCAL HPD swaps completed.
 - Leak detection on YEs and repair ongoing.
- Tracker PP1 work in the shadow (ready by end of April, second one a month later).
- Tracker cooling (this is the critical path for CMS shutdown activities).
- Preshower: installation foreseen by next week at the PLUS end. MINUS end to follow soon.
- Pixel platform being installed. Internal cooling pipe replacement (extra safety margin) and minor repairs. Will be re-installed at the end of April.





CMS 2009 schedule

(Proposed last Friday by the CMS Run co-ordinator)



- Midweek global runs to start in March (**first run on 4-5 March**) with partial detectors' participation:
 - Data Acquisition (DAQ) & High Level Trigger (HLT).
 - L1 trigger.
 - Electromagnetic Calorimeter (ECAL) & Hadron Calorimeter (HCAL).
 - Muon detectors: RPC (RB, RE+), CSC (all but ME4+), DTs(#?).
- More MW runs to follow (proposal for 7 more until the end of May).
- **CMS closed by end of May.**
- **CRUZET** (**C**osmic **R**Un at **Z**ero **T**esla) in early June and beginning of July.
- **CRAFT** (**C**osmic **R**un **A**t **F**ull **T**esla) in July and **almost continuous running** with 2-3 week interruption for cooling maintenance.
- Beam mode 2 weeks before circulating beam.

Tracker Outer Barrel alignment



- Despite the (**very unfortunate**) LHC delay, CMS is being commissioned with **real data** from the cosmic runs (355M events, 277M with magnetic field ON).
- Precious lessons for alignment, synchronisation of sub-systems, trigger, noise, magnetic field, data operations, etc.
- Development of more realistic MC simulation.

Outlook

- ➔ **LHC is set to be operational in late October 09.**
- ➔ **Physics run with p-p collisions @ 10 TeV CM energy until the end of 2010 ($\sim 300\text{pb}^{-1}$).**
- ➔ **CMS service operations on schedule.**
- ➔ **CMS will be closed in the end of May 09 and cosmic runs will take place until mid September (2 weeks prior to beams' circulation in LHC).**
- ➔ **Ongoing intensive analysis of 2008 CRAFT data has boosted our understanding of the CMS detector.**