

| Suggestion   | Estimated Savings (\$K incl. contingency) | Comments (blue text has changes since last time)  | Project Manager Approved | PM Comments   |  | rejected | still being evaluated |
|--|---|---|--------------------------|---|--|----------|-----------------------|
| <b>1.x</b>   |   |   |                          |   |  |          |                       |
| Drop the IPND, just build an 8 plane object and quit                       | 580.0                                     | Savings are likely small, perhaps zero in parts since parts are dominated by injection molding, but save assembly labor (at least 75% of 444 K\$) and work in the MINOS Service Bldg (245 K\$)  | NO                       | Prototype remains an important task.                                    |  | 580      |                       |
|  |   | Could just test 8 planes in a testbeam and learn most of what we need on how the detector fits together   |                          |   |  |          |                       |
|  |   | Dropping this test increases the risks that we won't find problems with neutrino event recognition until Ash River. Another object of the IPND is to do a long term test of the electronics, cooling, ... and an 8 plane test cannot duplicate the statistics of a 196 plane test running 24x7.   |                          |   |  |          |                       |
|  |   | Since we intend to re-use 3 of the 4 modules, it just moves these costs downstream to the Near Detector. Except for the MINOS bldg. work.   |                          |   |  |          |                       |
| Drop the direct refrigeration effort on the IPND                           | 90.0                                      | This is for 2 of the 4 IPND blocks. The C&S has 4 blocks cooled by water. IPND has 4 blocks total, but apparently 6 are being cooled.   | 80.0                     | Allow investigation with a much smaller number of channels.             |  | 10       |                       |
|  |   | No progress since the cooling review due to other draws on people's time.   |                          |   |  |          |                       |
|  |   | Recall this method held the prospect of savings perhaps as much as \$ 1 M compared to a water system. But this is yet to be proved. A flexible quick disconnect was the major unsolved problem for direct refrigeration.  |                          |   |  |          |                       |
| <b>2.0.</b>  |   |   |                          |   |  |          |                       |
| Move the Gap Kickers off project   | 7,000.0                                   | Note our Director's Review suggested this one. Doesn't work unless there are buildings in which to do the work. Current plans slide buildings downstream two years, then the argument that the work is useful for others is less robust? Maybe the argument is more robust since clearly needed if any of the complex is to remain operational? | 3,900.0                  | Proposed to Directorate. Need their response before we can take credit. |  | 3100     |                       |
|  |   | Don't expect an update on buildings until March, 2008.  |                          |   |  |          |                       |
|  |   | This is one of the 5 systems + R&D (& it's the most sophisticated of the systems).  |                          |   |  |          |                       |
|  |   | High risk since these are the very people pulled many ways by other accelerator duties.   |                          |   |  |          |                       |
|  |   | To avoid high risk, perhaps leave all R&D on project and just move the final construction off-project. Saves about half the total. This is the method proposed.   |                          |   |  |          |                       |
|  |   | Building 2 similar systems (inj & gap), build one on project and one off-project? This is the method proposed.  |                          |   |  |          |                       |
| Plug Horn 2 hole with T-Blocks   | 400.0                                     | "modified" T-blocks, but cheaper than construction of a "dummy module" in the current plan.   | 400.0                    |   |  |          |                       |
| Take credit for NuMI Target Hall chiller work already occurring in FY07    | 100.0                                     | This is part of the tritium mitigation work funded by the Directorate.  | 100.0                    |   |  |          |                       |
| Additional NuMI Cooling System upgrades are not known to be essential, ... | 1,500.0                                   | Could we drop them? Or reduce contingency? Or what?   | 200.0                    | Approximate, Nancy still needs final numbers from Karl.                 |  | 1300     |                       |
|  |   | Hard to make a plan without the studies to see what is needed & studies are part of the C&S task for this cooling. Previous NuMI descope removed instrumentation needed now for these studies.  |                          |   |  |          |                       |

| Suggestion                                       | Estimated Savings (\$K incl. contingency) | Comments (blue text has changes since last time)  | Project Manager Approved | PM Comments  | rejected | still being evaluated |
|--|---|---|--------------------------|--|----------|-----------------------|
|  |   | Will take more than a year to do the studies<br>Nancy / Elaine will try to develop a plan that takes some middle ground.  |                          |  |          |                       |
| Further optimization of Kicker designs           | 2,400.0                                   | Might have an answer on the timescale of August 1. The question is one of the number of bumpers. Might relax specs and then build only 1 of 3 as a risk mitigating backup.<br>The number is larger than the first estimate of ~ 500 K\$ once the prototyping and burdening were included. 3 of the kicker systems had two bumper systems each, one coarse and one fine. This now removes all the fine bumper systems. | 2,400.0                  | Nancy needs Chris Jensen to sign off week of 7/16      |          |                       |
|  |   | One of the 3 is on the gap clearing system, so can't be counted here again, but removing it does reduce the required lab commitment for moving the gap kicker off-project.  |                          |  |          |                       |
| Add mitigation for high radiation levels in MI   |   | Current estimate at \$ 750 K. Also extends shutdown by ~ 1 month  |                          | not a cost savings                                     |          |                       |
| 2.1.   |   |   |                          |  |          |                       |
| Reduce HVAC to 10,000 cfm                        | 107.5                                     | This is based on Guarino's ANL work in NOVA-doc-1975 v2 where he relaxed the design requirement from 5 ppm to 10 ppm (requirement is < 50 ppm) The outgassing rate also seems to be lower when the MMA is trapped between our layers of PVC. Probably should check the calculation before changing plans?   | NO                       | better solution in next idea                           |          | 107.5                 |
| Combine the two MMA ventilation systems into one | 250.0                                     | The glue machine is close to the edge of the Assembly Area and MMA is heavier than air. Can we duct the glue machine over the edge or through the concrete floor and use one 20,000 cfm system sucking from the bottom of the Assembly area?  | 250.0                    |  |          |                       |
| Reduce loading dock by one 24 ft bay             | 250.0                                     | The Assembly group in WBS 2.9 accepts this as a possibility but warn that it will make their job tougher. They would compensate some with an excess parts trailer parked at one roll-up door (for leftover pallets, ...). Still need the same number of truck bays. Revised number (from 200 to 250) is now burdened.   | 250.0                    |  |          |                       |
| Reduce the Access Road to one lane               | 528.8                                     | one lane is ~ 30% of the roadbed width, but likely only save 15-20 % since need some kind of signaling system as yet unestimated.   | NO                       | safety issue   |          | 528.8                 |
|  |   | Report from Mark that SK had such a road. This was a 1 mile public paved road on the side of a mountain.  |                          |  |          |                       |
|  |   | We are building a public road, not a private driveway. U of Minn will have an easement for the access road and will not own the land. Other owners will want access to their land on their terms.   |                          |  |          |                       |
|  |   | The current logging road probably sees one round trip per week. We intend 10 truck round trips per week + 35 round trips for people in the workforce daily (140/wk).  |                          |  |          |                       |
|  |   | The EAW has the above # of trips + 40 - 70 trips per day during construction. The EA has to treat this traffic as well. Both these documents are in their final revision. Changing plans now to a different type of road would require more work. We submit these documents in about 3 weeks.   |                          | others more motivated by this issue and the next line. |          |                       |

| Suggestion   | Estimated Savings (\$K incl. contingency) | Comments (blue text has changes since last time)  | Project Manager Approved | PM Comments  | rejected   | still being evaluated |
|--|---|---|--------------------------|--|------------|-----------------------|
|  |   | We intend the Access Road to be a CD-3a request with an Advanced Technical Design. Changing the road design now runs counter to this effort and will cause a delay on regenerating 40 pages of drawings.  |                          |  |            |                       |
| <b>Don't pave the Access Road</b>  | 740.0                                     | Part of the \$ 740 K is for road markings and signage, so we wouldn't save it all.  | <b>NO</b>                | <b>safety issue</b>  | <b>740</b> |                       |
|  |   | Gravel roads are notoriously bumpy. They require intense maintenance that nobody ever does to keep the bumps under control. They are not designed for truck traffic. A quick web search shows some evidence that typical gravel roads in Minn are limited to 5 ton/axle. Overloading roads by a factor of 2 reduces road life by a factor of 4. |                          |  |            |                       |
|  |   | 6/29 information that we actually have to pave the road earlier in the project. The concrete roof planks will require a road rated for 9 tons per axle. Independent cost estimates of the building have pointed out this fact.  |                          |  |            |                       |
|  |   | A gravel road may require a redesign of the road. We would have to assess the design for curves and slopes for safety. Again this runs counter to our CD-3a request and existing EA work.   |                          | <b>others more motivated by this issue</b>   |            |                       |
|  |   | We already worry about how to pack the final modules so that they will not suffer transportation damage and even spend money to recheck them all after arrival at Ash River. A gravel road increases this risk.   |                          |  |            |                       |
| <b>No shielding on the North end of the Assembly Area, leaves detector open to cosmic rays from the North</b>  | 1,677.0                                   | Mark & Leon: If the angles shielded are shallower than 45°, this would not be a problem. Mark will need the month of July to do the full analysis.  | <b>1,677.0</b>           |  |            |                       |
|  |   | For the 45° criterion, we appear to be safe even for a 20 kt detector   |                          |  |            |                       |
|  |   | As a risk mitigation, we could stipulate use of existing Fermilab blocks in an operating phase. There are many blocks at B0, C0, and D0 tied to the Collider program which will end before we need blocks.  |                          | <b>Transporting Fermilab blocks estimated at ~ \$ 135 K.</b>   |            |                       |
|  |   | There is a similar suggestion to make cheaper shielding blocks with an estimated cost savings of ~ 600 K\$, but clearly NO shield at all is the cheapest.   |                          |  |            |                       |
|  |   | May need a chipboard curtain wall at the edge of the Loading Dock after assembly to properly separate the fire protection areas. Need 1 hour fire barrier. Or a stud and sheetrock wall. Or use the block pivoter bookend as most of the wall and just trim out around the edges to the walls.  |                          |  |            |                       |
|  |   | This may impact supernova searches, but such searches are not part of the base construction project. <b>We believe a supernova search can just use the part of the detector which is well shielded, or use part of the detector as a shield in place of the north wall.</b>   |                          | <b>Supernova proposal would have to consider need for shielding and cost for transport of blocks as a minimum.</b> |            |                       |
| <b>No shielding over the Assembly Area either, use a Pre-engineered building in this area instead. Save shielding \$ and building construction \$.</b> | 1,365.0                                   | 70 feet at 24 K\$/ ft replaced by pre-engineered building at ~ 120 \$/ sq ft.   | <b>1,365.0</b>           |  |            |                       |
|  |   | For the 45° criterion, we appear to be safe for a 20 kt detector.   |                          |  |            |                       |
|  |   | Since it's 45° from the south we are worried about.   |                          |  |            |                       |
|  |   | This facilitates installation of ventilation duct work, access passages.  |                          |  |            |                       |

| Suggestion  | Estimated Savings (\$K incl. contingency) | Comments (blue text has changes since last time)   | Project Manager Approved | PM Comments   | rejected | still being evaluated |
|---|---|--|--------------------------|---|----------|-----------------------|
| If reduce shielding over Assembly Area, can we also reduce the berms on the sides of the detector hall? | 71.0                                      | Yes, again use the 45° criterion. Berms can be cut back from the north end of the building at 45°.<br>May need to do something with extra spoils in this case<br>As a risk mitigation (or for supernova searches), make sure the side berms are 10 ft thick granite before they taper away.  | 71.0                     |   |          |                       |
| Fewer Catwalks  | 380.0                                     | Currently 2714 K\$ for 7 levels.<br>Could we at least lose the bottom one? And 1/7 <sup>th</sup> of the cost? Note the actual levels need re-adjustment anyway to match manifold spacing.<br>Estimate on 6/29 notes still need catwalk supports, so only save 130 K\$ maximum.<br>Should we re-examine a different solution? E.g. leave the top catwalk, but replace the rest with a system that moves vertically like around the pivoter, but also translates horizontally? It was ruled out as not cost effective long ago, but under what conditions? Steve recalls questions about how such systems blocked the exit aisle when on the bottom level... | NO                       | Better plan in next item  | 380      |                       |
| Move detector to the east edge of the building to save catwalk space                                    | 50.0                                      | Save one stairway @ ~ \$ 50 K<br>Save on exit from the East side?<br>Move exit on South to the southwest corner?<br>Steve says HVAC is OK, Fire Protection is OK.  | 1,706.0                  | Number may be larger when all the details are put in for other WBS's. |          |                       |
| Sum of 10 lines is  | 1,706.0                                   |  |                          |   |          |                       |
|   | 1,490.0                                   | Save on catwalks on East and South. Nominally save 300' + 60' out of 660' = 55% of 2.714 M\$ = 1.49 M\$  |                          |   |          |                       |
|   | (50.0)                                    | Not quite says Steve. Still need a top catwalk on the East to provide exit from the rolling platform in case the scintillator dispenser in the center catches fire and you are on the wrong side of the fire. Then still need the exits on East and South as well. Could we administratively control this?<br>Nominally have to add back in a top catwalk 3 ft wide (not 6 ft anyway) for such exit. (360ft)(3ft)\$20/sq ft = 22 K\$ + support costs   |                          |   |          |                       |
|   | (84.0)                                    | But make catwalks on West wider (5 ft --> 10 ft) at an extra cost of ~ \$300 K. Catwalk floor goes at ~ \$20 / sq ft. If put the whole 5 ft from the East on the West, this costs 7(300)(5)\$20 = \$ 210 K plus a little more to support those floors.<br>Alternate would be to add only 2 ft to West, leaving 3 ft for top East, then additional widening cost is cut to \$ 84 K. We choose this one for Steve's design.  |                          |   |          |                       |
|   | 300.0                                     | But reduce number of West catwalks from 7 to 4, to save \$(300)(10)\$20 = \$ 240 K + supports. In this case catwalks view 3 manifolds Reducing to 3 saves another \$ 60 K, now catwalks view 4 manifolds. Reduce to 4 for next design.   |                          |   |          |                       |
|   |   | Would have to buy mobile stairs (< \$500 each) or powered (vertical only so can't ram the detector) stock pickers (~\$ 3,000 each) to reach the higher manifolds. These objects seem to be ~ 36 -39" wide, so a West catwalk of 7 ft provide sufficient space and leaves 3 ft exit clear.  |                          |   |          |                       |

| Suggestion  | Estimated Savings (\$K incl. contingency) | Comments (blue text has changes since last time)  | Project Manager Approved | PM Comments  | rejected | still being evaluated |
|---|---|---|--------------------------|--|----------|-----------------------|
|   |   | Reduce width of building to save even more \$ ? This would take a larger re-design effort, so do not consider for now. Looks like we need the full span anyway for wider catwalks.  |                          |  |          |                       |
|   |   | Eliminates flipping of modules on the loading dock if all vertical manifolds point one way (East). Makes 24 ft shorter loading dock credible. This must save assembly labor also?<br>What about the cabling lengths and labor?<br>What about the scintillator piping lengths and labor?   |                          |  |          |                       |
| Loosen Temp / Humidity requirements on the Loading Dock               | 94.0                                      | The delta T and delta RH requirements strongly drive the design. Savings not clear since this is now tied up with the MMA ventilation requirements. \$94K is perhaps a minimum.   | NO                       | Assembly Group must evaluate the effect on the PVC of delta T and delta RH ranges. Time scale is more than two weeks, but we have to keep looking at this one during the next 6 months before the building design is complete. | 94       |                       |
|   |   | At CD-1 the requirements were 60 °F for heating with propane fired unit heaters, 90 °F in summer (ventillation only), and NO humidity restrictions.   |                          |  |          |                       |
|   |   | Could we use refrigerated trailers to acclimatize the modules? Maybe even on the whole trip from Factory #2 ?   |                          |  |          |                       |
| Reduce to only one movable access platform on the top of the detector | 218.0                                     | Clearly introduces some conflicts between cabling / electronics / scintillator filling. Revised number (174 --> 218) now is burdened.   | NO                       | After evaluating the possibility of scheduling as an alternative, the Detector Assembly Group does not believe this can be done.   | 218      |                       |
|   |   | Could we designate shifts for each type of work and live with one platform?   |                          |  |          |                       |
|   |   | Dave reports that height differences between the top catwalk and the moving platform (caused by pivoter as it pivots) may require scintillator dispenser permanently on one platform.   |                          |  |          |                       |
| Eliminate Elevator  | 271.0                                     | Revised number (217 --> 271) is now burdened. Restricts loads to those that can be hand carried.<br>May have repercussions on emergency removal of injured personnel<br>May have ADA implications.  | NO                       | Safety issue   | 271      |                       |
| Jib Crane instead of 10 ton crane                                     | 266.3                                     | quotes for both exist, (251-38) = 213 K\$ is the difference + 25% contingency<br>The jib crane handles all material upstream of the glue machine?<br>Dave Ayres believes a jib crane was shown to be too slow for the assembly tasks. Such cranes are not powered for horizontal movements.<br>Bill Miller says the problem with the jib crane is not speed, but that it would be a very non-standard jib for the area we need to cover. And therefore expensive, apparently more so than a 10 ton bridge crane -- the 38 K\$ estimate is just wrong. | NO                       | not possible   | 266.3    |                       |

| Suggestion  | Estimated Savings (\$K incl. contingency) | Comments (blue text has changes since last time)   | Project Manager Approved | PM Comments  | rejected | still being evaluated |
|---|---|--|--------------------------|--|----------|-----------------------|
| Two Jib cranes to replace all bridge cranes?                                | 592.5                                     | Means one on the wall in the middle of the Assembly Area. Saves less because a 10 ton jib cost more (guess at 50% more) ==> (251-1.5*38) = 194K\$. Saves an additional 280 K\$ because now the crane rail support structure is not needed.   | NO                       | not possible   | 592.5    |                       |
|   |   | Can it lift a block pallet?  |                          |  |          |                       |
|   |   | Dave Ayres believes a jib crane was shown to be too slow for the assembly tasks.   |                          |  |          |                       |
|   |   | No can do, see Bill Miller's comment 5 lines above.  |                          |  |          |                       |
| Replace 25 ton bridge crane with a 10 ton bridge crane                      | 50.2                                      | quotes from Liftmaster in NOVA-doc-1915.   | 50.0                     | We only need 10 tons.  |          |                       |
| Eliminate Barite, leave as future shielding upgrade if shown to be required | 1,253.0                                   | Mark indicates this risky, since cosmic backgrounds go up a factor of 50. Mark would want to do the complete analysis.   | NO                       |  | 1253     |                       |
|   |   | We would have a risk mitigation in place since the roof would be designed to hold 12 inches of barite but would start with zero inches.  |                          |  |          |                       |
|   |   | However, we can eliminate the barite over the Assembly Area with no penalty (except perhaps for supernovas). Saves about 20% of total. See next lines  |                          |  |          |                       |
| Error found in Barite cost  | 832.0                                     | Steve says the cost for Detector Hall + Assembly area should have been 421 K\$, not 1253 K\$ as above  | 832.0                    | fixes error  |          |                       |
|   | 76.0                                      | Then eliminating the barite over the Assembly Area saves 76 K\$  | 76.0                     |  |          |                       |
| Analyze power bill with an eye to reductions in the estimate                | none                                      | In the "errors fixed" version of the schedule, the full power bill has been properly transferred off-project to the Cooperative Agreement operations phase. So this suggestion is now moot.  | -                        | already done   |          |                       |
| Reduce maintenance costs at Ash River                                       | none                                      | In the "errors fixed" version of the schedule, all maintenance costs have been properly transferred off-project to the Cooperative Agreement operations phase. So this suggestion is now moot.   | -                        | already done   |          |                       |
| Shorten the building one more time.   | 900.0                                     | Currently long enough for a 20 kt detector. Reduce to a length for an 18 kt detector. That's 30 feet shorter in the deep pit @ 24K\$/ft<br>35 blocks ( ~ 16.1 kt ) takes 237 ft<br>Space for crane to drop block pallet already removes ____ ft.<br>Turns out it removed zero.   | 720.0                    | Will shorten to keep 271 ft for 40 blocks ( ~ 18.4 kt ). So save on only 24 ft, not 30 ft.   | 180      |                       |
| 2.2.  |   |  |                          |  |          |                       |
| Reduce Fluor (pseudocumene + waveshifter) percentage to save money          |   | We have 5.5% fluors now. Ch 6 of the TDR uses 20% of the 38 p.e. to allow use of the less transparent oil from our two vendors. Suppose we reduce the Fluors instead of allowing the second vendor and accept additional risk from only one vendor? We actually expect that other vendors will qualify -- we just don't have quotes from them now. | 1,400.0                  | Testing new mixtures now, if results as expected, then will implement this savings. Guess that save 163 K\$ less than since waveshifter price does depend on quantity. | 163      |                       |

| Suggestion                                | Estimated Savings (\$K incl. contingency) | Comments (blue text has changes since last time)   | Project Manager Approved | PM Comments   |  | rejected | still being evaluated |
|---|---|--|--------------------------|---|--|----------|-----------------------|
|   | 1,563.0                                   | The TDR only talks about increasing the fluors for the poorer oil by 60% to get the same p.e. performance as the good oil. Can we reduce the fluors with the good oil to get 80% of the current performance? Chuck Bower NOVA-doc-967 indicates that we might keep ~ 80% of the light with ~75% of the baseline fluors (pseudocumene + PPO + bis-MSB mixed in the same ratio relative to one another). Dropping 25% of the fluors saves 1,800 K\$ and replacing those ~ 50,000 gallons with mineral oil costs ~ 240 K\$. Net gain of 1,563 K\$.  |                          |   |  |          |                       |
| <b>2.3.</b>                               |   |  |                          |   |  |          |                       |
| Reduce the fiber quantity.                | 1,040.0                                   | The Director's Review had fiber for a 20 kt detector, justified as needed for spares since we do not yet understand breakage. Carl and Ron estimate a cost of 0.65 \$/m if we buy 16,200 km for 18 kt vs. \$0.63 / m if we buy 18,000 km for 20 kt. That's \$ 10.53 M vs. \$ 11.34 M, and ~ 4% spare for a detector @ 18 kt. The difference is 0.81 M\$ + 28% contingency = 1.04 M\$   | 1,040.0                  |   |  |          |                       |
|   |   | Carl is estimating the price with minimal information. Ron has done a different extrapolation using 0.8mm and 0.7mm data. We probably will have to go back to Kuraray for a defendable quote/BOE.  |                          |   |  |          |                       |
|   |   | This is like WBS 2.2 -- we scale to the final kt, but current thinking for fiber (long lead time single vendor) is to scale to some final <u>maximum</u> number of kt we might achieve. Could also change that philosophy, but then any upscope might cost an extra > 100% per meter. E.g., buying 18 kt now and 2 kt later implies a price increase of > 2,000 K\$ eliminating the amount saved above on the 2 kt.  |                          |   |  |          |                       |
|   |   | Can we structure a contract so that we can get extra fiber at the base price of our main buy? Yes, Bob Cibic believes this can be done as long as the company gets notified of the option well before shutting down production (so they don't have to restart later). So, we might buy just enough for 16 kt (say ~ 13,500 km at \$0.69/m). This is \$ 9.3M + 2.6 M contingency vs. the \$ 11.5 M + 3.2 M contingency in the current C&S at \$.63/m for 18,000 km for 20 kt. Saves \$ 2.8 M, but allows no upscope. Then with the option for another 2-4 kt at the same \$0.69/m price we would know how to upscope and not have to pay higher price.... |                          | This part is left for the next step when we downsize the detector mass            |  |          |                       |
| Drastically reduce the QA effort on fiber | 1,041.3                                   | MINOS survived by just sampling to check the Kuraray results, reduce our effort to 10% of the spools vs. all of them?  | NO                       | Can't reduce in our initial plan. Perhaps can save \$ eventually if all goes well |  | 1041.3   |                       |
|   |   | But we have clear evidence that Kuraray cannot maintain a standard quality in just the small amount of fiber we have seen to date. Variations at 16m are just way larger than the variations at 8 m seen by MINOS.   |                          |   |  |          |                       |
|   |   | Our allocation of assembly random errors is dominated by the fiber errors. See Chapter 6 of the TDR.   |                          |   |  |          |                       |
|   |   | We have already been criticized in reviews about our QA, how do we defend doing less at this stage? Maybe we can reduce the effort later and convert \$ to kt, but how to claim that now?  |                          |   |  |          |                       |
|   |   | Carl will add a task to produce a QA device to be stationed at Kuraray. This will be identical to the MSU device.  |                          | NOTE !  |  |          |                       |

| Suggestion  | Estimated Savings (\$K incl. contingency)             | Comments (blue text has changes since last time)   | Project Manager Approved | PM Comments  |  |  | rejected | still being evaluated |
|---|---|--|--------------------------|--|--|--|----------|-----------------------|
|   |   | Carl will think about a possible phased program of QA after looking at his BOE again.  |                          |  |  |  |          |                       |
| Assume we can get the duty free price on fiber  | 903.0   | This requires Dept of Commerce action that Bob Cibic will initiate ~ 3 months before a Purchase Order. Saves 6.7 % of cost. On 10.53 M\$ + 28% contingency as in first 2.3. item above, this saves 903 K\$.  | 903.0                    |  |  |  |          |                       |
|   |   | Carl will have to write up a risk for this one. But other Kuraray fibers are duty free, so the risk should be low.   |                          |  |  |  |          |                       |
| 2.4.  |   |  |                          |  |  |  |          |                       |
| Move structural tests to a sampling technique under this WBS instead of measuring the actual extrusions in WBS 2.5. ? | costs increase in WBS 2.4., reduces costs in WBS 2.5. | We don't have a technique in hand to test every extrusion in the detector structurally.  | Yes                      | but not a cost savings   |  |  |          |                       |
|   |   | We don't have a sampling technique in hand either.   |                          |  |  |  |          |                       |
|   |   | Note that 7 of 8 members of the Structural Analysis Review group believe testing of every actual extrusion is required, at least until any sampling technique is proven to find all problems.  |                          |  |  |  |          |                       |
| 2.5.  |   |  |                          |  |  |  |          |                       |
| Reduce number of factories to ONE   | 2,760.0   | Ken has done a cost benefit analysis on multiple scenarios. The cheapest one (by ~ 113 K\$) is a single factory in Duluth, followed by a single factory in Minneapolis. Dropping the Fermilab factory saves 2,760 K\$, mostly in labor. Options of a single factory at Extrutech or at Ash River do not seem cost effective. Labor rates have now been checked | 2,760.0                  | See full Cost / Benefit analysis (Ken: write this up and refer to the supporting NOVA notes) |  |  |          |                       |
|   |   | A single factory will make us more vulnerable to a fire. This risk will have to be evaluated formally. Fire alarms get people out, fire protection saves the building but not the detector parts or assembly tools, so aggressive fire prevention is required or we could suffer a big delay. Ken will put this in his formal risk analysis.                   |                          |  |  |  |          |                       |
| Counter suggestion to make sure we have two complete factories, each capable of all the work                          | not a cost savings                                    | The idea is that if the building completion is delayed (aren't they all?) then we may have to accelerate the assembly. This is more easily done with two factories. Also a plus of keeping the costs under control if there is a little competition.   | NO                       | Not cost effective.  |  |  |          |                       |
| 2.6.  |   |  |                          |  |  |  |          |                       |
| Squeeze testing time for APDs   | 140.0   | Increase the throughput of the testing machines. Also lower contingency from 100% to 50% since tests have already been done now.   | 140.0                    |  |  |  |          |                       |
| Raise dark current threshold on APDs from 5 nA to 10 nA   | 828.0   | Roger's interpretation of Hamamatsu cost increase memo. "20% of price increase due to yield factor by tolerance,..." 20% of increase is \$33 per APD + 57% contingency, so on 16,000 devices this is 828 K\$   | NO                       | Evaluation must proceed, but we won't know what to do in time for August 1                   |  |  | 828      |                       |
|   |   | John O says technical ramifications still need thought.  |                          |  |  |  |          |                       |

| Suggestion   | Estimated Savings (\$K incl. contingency) | Comments (blue text has changes since last time)  | Project Manager Approved | PM Comments   |  | rejected | still being evaluated |
|--|---|---|--------------------------|---|--|----------|-----------------------|
|  |   | Dark current increase from 5 to 10 nA means ~ 6 p.e. of noise. Noise changes from 2-3 p.e. to 8-10 p.e. and the threshold has to be raised. This risk needs simulations which will take about 2 weeks. In the CDR we looked at thresholds of 15 and 20 p.e. on a mean signal of 20 p.e. and found full FoM at 15 but 98% FoM at 20.   |                          |   |  |          |                       |
|  |   | It may be possible to allow 20% of the devices to have dark currents in the range 5 - 10 nA to keep costs down (yield question). Allowing 20% of the devices to be in the 5-10 nA range comes from observations of the first 20 delivered. Small statistics.  |                          |   |  |          |                       |
|  |   | Recover by cooling more? Takes a lot of power. The TECs are at limits.  |                          |   |  |          |                       |
|  |   | Could use higher dark current devices on horizontal cells where noise is less critical. Or put on the top few horizontals where the verticals have 200 p.e.   |                          |   |  |          |                       |
|  |   |   |                          |   |  |          |                       |
| Reduce number of APDs  | 1,001.0                                   | The current Hamamatsu quote is for 16,000 devices. This is enough for 20 kt (42 blocks) + 2.4% spares. If we reduce this to what we need for 18 kt (38 blocks), we only need ~14,500. At the price in our schedule ( \$425 each + 57% contingency), this would save \$ 1001 K (not \$ 334 K incorrectly calculated in last version). However we do not understand very well how this price changes with quantity. Hamamatsu told us the price increased by 10-15% when we dropped the quantity from 25,700 on 11/14/05 to 16,000 on 5/31/07. If increases another 10 - 15% when we drop to 18 kt, then there is no savings at all. A power law fit to the 25,700 & 16,000 quantities predicts only a 1.5 - 3.5% increase, in which there would be a savings of at least 662 | 662.0                    | uncertainty here until we get a final quote.  |  | 339      |                       |
|  |   | We would need a new quote from Hamamatsu for any reduced number. BEST TO ASK ONLY ONCE.   |                          |   |  |          |                       |
|  |   | CMS had a deal with Hamamatsu to understand the yield and then the price was linked to the yield.   |                          |   |  |          |                       |
| Like with fiber above, buy for 16 kt and have an option for more at the 16 kt price            | ?   | As in fiber above, Bob Cibic believes this can be done. It is harder with Hamamatsu because they can deliver all the APDs before we can decide if we can upscope. So the condition of "not shutting down the production line" can't be met. Well, actually it would be met perhaps by the time the building is done -- maybe that can be the option trigger in this case?   | NO                       | This part is left for the next step when we downsize the detector                                   |  |          |                       |
| 2.7. No items suggested  |   | Have we really squeezed the software tasks to get scientists doing as much as possible?<br>Leon says he has filled 75% of his plea for help from last fall.<br>Gary notes that new Collaborators (e.g. Tennessee interested) could help here.   |                          |   |  |          |                       |
| 2.8. Plan for success. Use all 4 IPND modules in the Near Detector instead of just 3 of the 4. | 175.0                                     | Savings: One third of Near fiber = 23 K\$. One third of Near module M&S = 10 K\$. One third of Near module SWF = 120 K\$. One third of Near cradle structure = 22 K\$.  | 175.0                    | Will need to add contingency to the IPND R&D task however. There is no scope contingency left here. |  |          |                       |
|  |   | This is easier to consider now since the vertical extrusions with the new die inserts did in fact work at Extrutech on June 28.   |                          |   |  |          |                       |



