

Linac PA Task Force

(Report to Proton Plan PMG)

Charge to Linac PA Task Force

- Develop and implement a plan that will to improve the availability of these tubes, including:
 - a) build up and maintain an inventory of spare tubes which will support at least two years of operation
 - b) work with the manufacturer to increase tube production and testing throughput to a rate of 2 tubes/month
 - c) develop the relationship with the tube manufacturer to encourage on-going supply of tubes at the increased rate
 - d) identify any improvements in tube performance (i.e. conditions of operation, storage, and conditioning)
- Submit an initial report by February 4,

Visit to Burle

- Czarapata, LoDestro, Morgan & Andrews (20JAN05)
- Summary of steps taken to improve production:
 - Implement a discipline in ordering materials
 - Have located good resources for all critical materials
 - Develop an inventory of sub-assemblies
- Controlling the process:
 - Document the Process and make it available to the workers
 - Hiring additional labor force (maintaining a larger force.)
 - Cross training has become a priority

Visit to Burle (cont.)

- There is a Tube Manufacturer interested in procuring Burle.
- Carl Rintz (Burle President) was not at liberty to say who it was, but they were conducting a “Due Diligence” study at the time of our trip
- This company is interested in expanding their market, and is also interested in the Burle PMT capability
- Burle interested to know if there are other laboratories with the same interest as Fermilab

P.O. with Burle

- Order for 12 tubes placed two weeks ago (PO# 562028)
- Have DOE approval
- Delivery 2/month beginning OCTOBER
 - This will be over and above their current capacity
- Delay because problem w/ Chrome/Cu alloy
 - Purchasing has two buyers looking into this issue

Monitoring Burle Performance

- Items to monitor:
 - Status of material procurement
 - Work on the 2nd Exhaust Station
 - Progress on Lindbergh Furnace Repair
 - Construction progress
 - Any issues w/ ongoing delivery of tubes for supporting Operation
- How to monitor:
 - Checks from Purchasing (procurement activities)
 - 1 to 2 visits over the next 2 to 4 months

Decarburization of Old Tube



Typical Workspace



- Vinnie LoDestro, and Paul Czarapata with Ron Mennier
- Ron Mennier had retired early, and has come out of retirement to help correct the problems with the 7835 line.
- This photo shows the upgraded work space with new equipment and improved cleanliness.

Documenting the Process



- Inspection QA point in the process
- Purpose of this photo:
 - Process documentation using computers
 - Cross-training has become a priority as well.

Assembly Location of 7835 Tube

- Maintaining a clean, dust free environment helps reduce their rejection rate.



Temporary Parts Storage

- Sealed storage with a dry Nitrogen purge.



Quality Control of Grid

- One of the more archaic steps of the process.
- It works but is time consuming.



Lindbergh Furnace



- Required for final assembly of 7835, and needs a re-bricking.
- They have received a PO from Fermilab (~\$57K)
- Takes 3 weeks to do the process
- Joe Morgan is chasing the other users to share this cost (since they share the use.)

Exhaust Station



- This station is in use 24/7
- Limit is 1 tube/week
- They said with an order for 12 tubes, they would need to build a second station.
- Burle has procured the parts for the actual station.
- They need to procure the Controls (~\$175K)

What's next?

- Part 1 of the charge: Develop enough spares to give a two year inventory of 7835 spares.
- Part 2 of the charge: Develop plans for replacement of Burle tubes should they cease to be a source of PA tubes.
- Strategy:
 - Develop a plan to replace the Linac (\$30 to 40 million)
 - Develop a plan to replace the PA Tubes (\$10 to 20 million)
 - Build a Test Station (to allow phased replacement (\$2 to 4 million))