Status of NOvA NDOS





Jonathan Paley


Argonne National Laboratory

Run Coordinator Report August 29, 2011






Detector Uptime



- Plot on the left includes downtime due to commissioning work.
- Overnight, when there is no commissioning work going on, the uptime is ~99%.




Neutrino Beam Exposure






Active Channel Counts



- Very large drop in active channel count in the fiducial volume over the past 3 months.
- Cooling of APDs has brought installation issues to light. APDs were exposed to air, dirt and scintillator.

Task force put together to tackle this issue by investigating several areas:

APD coating studies, APD failures under cooling (seal failure), and redesign of mounting hardware (both clip and electronics box).




Active Channel Counts

- So far, only a small fraction of APDs removed from NDOS have passed QC tests performed at CalTech after initial cleaning.
- The goal is to order ~500 APDs from Hamamatsu to test different coating methods.
- Redesign and delivery of new hardware (APDs and mounting) not likely to be complete for 2-3 months.
- In the meantime, over-night shifts have been canceled and the collaboration is focused on improving the offline reconstruction and preparing for Ash River installation.
- The NDOS has certainly served its role as a prototype detector and taught us a great deal which will lead to greatly improved detectors.



Yet, we still find NuMI events!



 Booster events have been much harder to observe in NDOS since the large number of APDs were removed.



Progress Towards Ash River Readiness



- Beneficial occupancy of FD laboratory obtained April 13, 2011
- NDOS DAQ operated from FD lab last week; bandwidth test was successful. Most narrow point of DAQ data flow has been tested at full FD DAQ rate. Could be used as-is to commission the first few ktons of detector. DAQ software now being modified for ease of use with x20 increase in DAQ channels.